## AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq



## CERTIFICATE OF QUALIFICATION VISUAL AND MAGNETIC PARTICLE & DYE PENETRANT INSPECTION AND ULTRASONIC THICKNESS GAUGING & WITNESS PRESSURE TEST THIS REPORT COMPLIES WITH RECOGNIZED INTERNATIONAL STANDARDS & TECHNICAL REQUIEREMENTS HALLIBURTON QC-24-06-HPS-NDT-012 CLIENT: **REPORT No.:** HPS (Burjesia Halliburton Camp) LOCATION: ASTM E709 & ASTM E797 & ASTM E165 STANDARD: , ASME B31.1 WORK ORDER # Sunday, June 23, 2024 Sunday, June 22, 2025 DATE OF INSP: INSP. DUE DATE: VISUAL AND MAGNETIC PARTICLE & DYE PENETRANT INSPECTION AND ULTRASONIC THICKNESS GAUGING & WITNESS PRESSURE TEST TYPE OF INSPECTION: DESCRIPTION: GATE VALVE 3 1/16" 10K SERIAL NO: 18007209-100/XK-20-1018001 MANUFACTURER: NOV **INSPECTION DETAILS** Max. Working Pressure: Holding Time: 10.000 PSI 19 Min Low pressure: 300 PSI Holding Time: 05 Min Sap num: 600626459 Pressure Transducer : S/N: 957590 APR PUMP S.N: 12561569 (CAL DUE DATE. MARCH 2025) Cal DUE Date: 23.IAN. 2025 0 270 180 **ONLINE TRACEBILITY** A:12'O CLOCK / FORWARD B:3'O CLOCK / CENTER C :6'O CLOCK / AFT SECTION-2 \* ALL READINGS IN INCH \*\*MINIMUM THICKNESS PROVIDED BY CUSTMER THICKNESS AT POSITION MINIMUM THICKNESS POINTS SECTION-1 B SECTION-3 SECTION-2 SECTION-3 SECTION-1 A SECTION-2 SECTION-1 1.254 1.450 1.212 2.099 0° 2.115 1.060 1.250 1.238 1.450 90° 1.235 2.091 2.143 1.060 1.250 1.260 1.450 180° 1.242 2.043 2.077 1.060 1.250 270° 1.235 1 2 4 3 2.066 2.104 1.060 1 4 5 0 1.250 **INSPECTION RESULT** MPI) The Above Item Has No Significant Discontinuous At The Time Of Inspection And Found Acceptable Accordance To ASTM E709 (DPI) The Above Item Was Found Acceptable At The Time Of Inspection Accordance To ASTM E165 Note:Dye Penetrant Inspection Groove Area U.T-The Above Item Was Found Acceptable As Per ASTM E 797 Pressure Test-The Above Item was Pressure Tested up to 300 PSI A low Pressure Hold for 5 min And Maximum Working pressure 10.000 psi Hold 19 min no Leak was Realized while testing & Pressure Was Stable Accordance To Chart Recorder Attached INSPECTION EQUIPMENT DETAILS **TECHNICAL DETAILS** AC YOKE S.N: 201504052 CAL DUE DATE 14-Oct-24 White MANUFACTU BATCH NO EXPIRE DATE Digital Lux Meter 2722003 CAL DUE DATE 16-Oct-24 Magnaflux 220602 JUN,2025 2 WHITE LIGHT MANUFAC UT THICKNESS GAUGE: 3997 CAL DUE DATE 14-Oct-24 Black BATCH NO EXPIRE DATE URE metic Ini CAL DUE DATE NoBo5087 UT TEST BLOCK: 15-Oct-24 7HF Magnaflux 220605 IULY.2025 MANUFAC ASTM Test Block: 1657 CAL DUE DATE 14-Oct-24 BATCH NO EXPIRE DATE URE Red Penetra COMPARATOR BLOCK 11223 CAL DUE DATE 16-Oct-24 Magnaflux 220511 May,2025 MANUFAC 201704125 CAL DUE DATE 16-Oct-24 INFRARED THERMOMETER BATCH NO EXPIRE DATE URE Developer PENETRANT DWELL TIME: 30 minutes DEVELOPER DWELL TIME: 15 minutes 220302 March.2025 Magnaflux 92 °F WHITE LIGHT INTENSITY: TEST PART TEMPERATURE 3620 lux Black Magnetic Ink Concentration 7 HF 1.2 to 2.4 ml/100 ml PERSON DETAILS INSPECTOR NAME: M.Shebzad Ahm SENIOR INSPECTOR: NAVEED HUSSAIN CLIENT: QUALIFICATION: INSPECTION SUPERVISOR HANI ALI HB&SIG SIGNATURE & STAMP: DATE: Original - Client Files Copy Area Office QC/FN/PT/077 Rev.00 DATED 07.NOV. 2021 ISO 100

17025