



LIFTING EQUIPMENT CERTIFICATE OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client Name:	Safe Company		Certificate No:	QC-J-5-2024-0038/01
Date of Examination:	08.05.2024	Location:	Safe Yard	Job Number: QC-J-5-2024-0038
Equipment Serial No:	ASS-01		SWL:	400 KG
Description of Equipment	Aluminum Single Scaffolding Manufacture: Casaline Plat Form Dimension: 2m (L) X 0.90m (W) X 5m (H) Plat Form Step Dimension: Width:28mm x Length: 28mm x Thickness: 1.3mm Cross Connection Bars Dimension: Width:28mm x Length: 28mm x Thickness: 1.3mm Loading at altitude 2m: 400 kg Loading at altitude 3m 350 kg Loading at altitude 4m 300 kg Loading at altitude 5m 270 kg			
Ref. Standard	BS EN 15635			
Date of Last Examination:	26.07.2021		Date of Last Proof Load Test:	26.07.2021 By Manufacture
Examination Type	Pass	Fail	Notes	
Operational (No Load)	✓		Elevating Work Platform Found Satisfactory For Further Use.	
Performance Test (Rated Capacity)	✓		Elevating Work Platform found to be acceptable to lift 100 % from SWL .	
Proof Load Test (1.5 x Rated Capacity)	---		Proof Load Test Shall Be Done After any Repair/ Modification	
Is this the first examination after Installation or assembly at a new site or location?	YES	NO	✓	Was the examination carried out? Within an interval of 6 months? With an interval of 12 months? In accordance with an examination scheme? After the occurrence of exceptional circumstances?
If the answer to the above question is YES has the equipment been installed correctly?	YES	NO	✓	
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none State NONE) NONE				
Is the above a defect which is of immediate danger to persons:	YES	NO	✓	
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)				YES by:
Particulars of any repair, renewal or alteration required to remedy the defect identified above:				
Particulars of any tests carried out as part of the examination: (If none state NONE) In the light of inspection findings subject Scaffolding was Inspected visually, operationally and performance test and was performed where no defects were observed during testing Hence, it was found satisfactory and fit for intended use				
IS THIS EQUIPMENT SAFE TO OPERATE?				YES ✓ NO

REV: 01 Dated: 20 June 2022

ASNT Level II Inspector Name:	Authenticating This Report:	Signature & Stamp:	Date of Next Through Examination:
Khaled Mahmoud	Mohamed Abdulla		07.11.2024

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations and Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.