



## VISUAL& DYE PENETRANT EXAMINATION REPORT

<b>Client Name:</b>	AL SHIRaq Company		<b>Job Number:</b>	QC-J-5-2024-0046
<b>Date of Examination:</b>	23.05.2024	<b>Location:</b>	Basra- Noeth Rumila- Iraq	<b>Certificate No:</b> QC-J-5-2024-0046/01
<b>Serial Number</b>	<b>Description of the examined equipment</b>			<b>Result</b>
AS01	MOBIL STRUCTURE PLATFORM			Pass
<b>UNIT DIM:</b>	L: 1.80 M X W: 0.80 M X H: 4 M			




### NDT Equipment Details

<b>Standard</b>	API STD 53 CAT-IV & ASTM E165	<b>Viewing Condition:</b>	Colored Media	<b>Method</b>	WET
<b>Red Penetrant Manufacture:</b>	Magnaflux	<b>Batch No:</b>	220511	<b>Due Date</b>	05-2025
<b>Developer Manufacture:</b>	Magnaflux	<b>Batch No:</b>	220302	<b>Due Date</b>	03-2025

### NDT procedure

<b>VISUAL, THOROUGH EXAMINATION</b>	Above Item fully inspected and found freedom from deforms, cracks, corrosion & mechanical damage
<b>DYE PENETRANT INSPECTION (DPI)</b>	forge areas inspected and found freedom from cracks and other defects
None	
All DPI Performed as Per Instructions of OEM:	

<b>ASNT Level II Inspector Name:</b>	<b>Authenticating This Report:</b>	<b>Signature &amp; Stamp:</b>	<b>Date of Next Through Examination:</b>
Hamza Aly	Mohamed Abdullah		22.11.2024

**THIS IS TO CERTIFY THAT;** a competent person did attend the above-mentioned work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations & Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

