

CERTIFICATION OF VISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION																																																	
Client:	HALLIBURTON				Report No:	QC-24-HPS-002																																											
Location:	HPS				Job Number:	001																																											
Date:	21.JULY.2024				Next Inspection Date:	20.JAN.2025																																											
Type Of Inspection:	VISUAL , THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION				Specification:	ASTM E709 & ASTM E 1444 (2016) ASME V Article 7 (2019)																																											
					UNIT DESCRIPTION:	CEMENT BLOCK PADEYES																																											
					UNIT S/N:	1702																																											
					UNIT DIM:	1 M (L) X 1 M (W) X 1.5 (H)																																											
					PADEYES SN:	PADEYES DIM: (MM)			PADEYE SWL																																								
					A01	THICK	15	PH	23	HT	250	LENGTH	100																																				
					A02																																												
					A03																																												
					A04																																												
					A05																																												
					<table border="1"> <tr> <td colspan="10">INSPECTION RESULT :</td> </tr> <tr> <td colspan="5">VISUAL , THOROUGH EXAMINATION</td> <td colspan="5">unit fully inspected and found free from deforms, cracks, corrosion & mechanical damage</td> </tr> <tr> <td colspan="5">MAGNETIC PARTICLE INSPECTION</td> <td colspan="5">Welds & forgn areas inspected and found free from cracks and other defects</td> </tr> <tr> <td colspan="5">FINAL RESULTS</td> <td colspan="5">unit found satisfactory and free of defects at the time of inspection</td> </tr> </table>										INSPECTION RESULT :										VISUAL , THOROUGH EXAMINATION					unit fully inspected and found free from deforms, cracks, corrosion & mechanical damage					MAGNETIC PARTICLE INSPECTION					Welds & forgn areas inspected and found free from cracks and other defects					FINAL RESULTS				
INSPECTION RESULT :																																																	
VISUAL , THOROUGH EXAMINATION					unit fully inspected and found free from deforms, cracks, corrosion & mechanical damage																																												
MAGNETIC PARTICLE INSPECTION					Welds & forgn areas inspected and found free from cracks and other defects																																												
FINAL RESULTS					unit found satisfactory and free of defects at the time of inspection																																												
COMMENT:																																																	
Magnetic Particle Inspection With A/C Hand Yoke , Black & White Contrast																																																	

EQUIPMENT DETAILS							PERSON DETAILS		REVIEW BY		
Equipment:	Astm Test Block	Equipment:	Digital Lux Meter WHITE LIGHT INTENSITY: 3160 lux		Equipment:	AC/DC Yoke PERMANET HAND MAGNETIC	INSPECTOR NAME:		SENIOR INSPECTOR:	NAVEED HUSSAIN	
S.No:	1657	S.No:	2722003		S.No:	PY-09	M.ABDULLAH				
Cal Due Date:	14.OCT.2024	Cal Due Date:	16.OCT.2024		Cal Due Date:	14.OCT.2024	QUALIFICATION: ASNT LEVEL II MT & PT & VT			SUPERVISOR:	HANI ALI
Black Magnetic Ink Concentration 7 HF		Magnaflux	Batch No:	220306	EXPIRE DATE:	MARCH,2025					
Whie Contrast Paint Manufacture:		Magnaflux	Batch No:	220602	EXPIRE DATE:	JUN,2025					
TECHNICAL DETAILS		TECH					STAMP & SIGNATURE:		CLIENT:		
		Whie Contrast Paint Manufacture:		0.1 to 0.4 ml/100 ml							
		Black Magnetic Ink Concentration 7 HF		1.2 to 2.4 ml/100 ml							