



Online Traceability



AL TAKAMUL COMPANY FOR ENGINEERING SERVICES  
QUALITY CONTROL - IRAQ

**Visual Through Examination & Magnetic Particles Examination Certificate**

<b>Client</b>	DAQING DRILLING COMPANY	<b>Location</b>	DQ RIG 022	
<b>Date of Examination:</b>	21.Dec.2024	<b>Certificate No:</b>	QC-DQ-12-24-0249/21	
<b>Date of Next Through Examination:</b>	20.Jun.2025	<b>Job Order Number:</b>	QC-YB-240135	
<b>Description of the Examined Equipment</b>		<b>Serial Number</b>	<b>Result</b>	<b>COLOR CODE</b>
MCC Room Lifting Lugs		BM12-1005-03-02	Pass	ORANGE
<b>Unit DIM:</b>		L:- 13500 MM X W:- 3000 MM X H:- 3100 MM		
<b>Lugs S/N:</b>	E1, E2, E3, E4			



**INSPECTION RESULT :**

<b>VISUAL THOROUGH EXAMINATION</b>	Unit inspected and found free from deforms, cracks, corrosion & mechanical damage
<b>MAGNETIC PARTICLE INSPECTION</b>	Welds & forgn areas inspected and found free from cracks and other defects
<b>FINAL RESULTS</b>	Unit found satisfactory and free of defects at the time of inspection

**NDT Equipment Details**

<b>Standard</b>	ASTM E709	<b>Viewing Condition:</b>	Colored Media	<b>Method:</b>	WET
<b>AC/DC YOKE</b>	Permanent	<b>Serial No:</b>	201504048	<b>Due Date:</b>	25-Aug-24
<b>White Contrast</b>	WCP-2	<b>Batch No:</b>	008A009	<b>Due Date:</b>	Apr-26
<b>Black Ink</b>	7HF	<b>Batch No:</b>	008A103	<b>Due Date:</b>	Jul-25

<b>ASNT Level II Inspector Name:</b>	<b>Authenticating This Report:</b>	<b>Signature &amp; Stamp:</b>	<b>Review Signature &amp; Stamp:</b>
Jaafar Badr	Ashraf Alsaad		

