


LIFTING ACCESSORIES OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	SLB BASRA	Certificate no:	QC-SLB-25171-06
Location:	COILTUBING-PCE WORKSHOP	Job Order No:	QC-SLB-25171
Date of Examination:	12/July/2025	Next Inspection Due:	11/Jan/2026
Last Inspection		Last Proof Load Test Date	
02/Jan/2025		BY MANUFACTURE	

IDENTIFICATION NO	DESCRIPTION	QTY	SWL
1P514	<u>MASTER LINK ASSEMBLY</u> Master Link Dim : 192 mm X 100 mm Small Link Dim : 150 mm X 80 mm Safety Factor: 4:1 Manufacture: DUT Grade: 8 	01	10 TON
Applicable Reference Standard:	BS EN 1677-4		
* Is this the first examination after installation or assembly at a new site or location?	Was the examination carried out?		
	YES	NO	✓
* If the answer to the above question is YES has the equipment been installed correctly?	* Within an interval of 6 months?		
	YES	NO	✓
	* Within an interval of 12 months?		
	YES	NO	✓
	* By an examination scheme?		
	YES	NO	✓
	* After the occurrence of exceptional circumstances?		
	YES	NO	✓
Identification Of Any Part Found To Have A Defect Which Is Or Could Become A Danger To Persons And A Description Of The Defect: None			
Is The Above A Defect Which Is Of Immediate Danger To Persons		YES	NO ✓
Is The Above A Defect Which Is Not Yet But Could Become A Danger To Persons: (If YES State The Date By When)		NO ✓	YES
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None			
** Visual And Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?		Yes Accept ✓	NO Reject



LEEA & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Mohammed Abdullah		Ashraf Alsaad	

THIS IS TO CERTIFY THAT: a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.