

LIFTING ACCESSORIES CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB BASRA	CERTIFICATION NO:	QC-SLB-25185-19		
LOCATION:	SLICK LINE WORKSHOP				
EXAMINATION DATE:	15/Jul/2025	JOB NO:	QC-SLB-25185		
LAST INSPECTION		NEXT INSPECTION DATE		LAST PROOF LOAD TEST DATE	
21/Jan/2025		14/Jan/2026		BY MANUFACTURE	
IDENTIFICATION NO	DESCRIPTION			QTY	
A867	<u>Single Leg Wire Rope Sling.</u> Diameter: 13mm Length: 1.2 mm IWRC, MECHANICALLY SPLICED WITH ALUMINUM FERRULE HARD EYE ON BOTH ENDS. SAFETY FACTOR 5:1			01	
					2.1 TON
Applicable Reference Standard:		BS EN 13414-1:2003+A2:2008			
* Is this the first examination after installation or assembly at a new site or location?		Was the examination carried out?			
		YES NO ☒			
* If the answer to the above question is YES has the equipment been installed correctly?		* Within an interval of 6 months?			
		YES ☒ NO ☐			
* By an examination scheme?		YES ☒ NO ☐			
		* After the occurrence of exceptional circumstances?			
YES ☒ NO ☐					
Identification Of Any Part Found To Have A Defect Which Is Or Could Become A Danger To Persons And A Description Of The Defect: None					
Is The Above A Defect Which Is Of Immediate Danger To Persons					
YES NO ☒					
Is The Above A Defect Which Is Not Yet But Could Become A Danger To Persons: (If YES State The Date By When)					
NO ☒ YES ☐ By:					
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None					
** Visual And Dimension Check was Carried Out.					
Is This Equipment Safe To Operate?					
Yes Accept ☒ NO Reject ☐					

INSPECTOR	SIGNATURE:	SUPERVISOR:	SIGNATURE:
Mohammad Abdullah		Ashraf Elsaad	

THIS IS TO CERTIFY THAT; a competent person and attended the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

