


LIFTING ACCESSORIES CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB BASRA	CERTIFICATE NO:	QC-SLB-25209-134
LOCATION:	ARTIFICIAL LIFT	JOB NO:	QC-SLB-25209
EXAMINATION DATE:	24/Aug/2025		
LAST INSPECTION	NEXT INSPECTION DATE	PROOF LOAD TEST DATE	
24/Feb/2025	23/Feb/2026	BY MANUFACTURE	
IDENTIFICATION NO	DESCRIPTION	QTY	SWL
H20	<u>Swivel with Eye X Eye Fitting</u> Material: High-tensile steel Quenched and tempered Safety Factor 5:1 Finish: Hot-dipped galvanized Dim: 213mm(L) X 57mm (W) X 22mm (TH) 	01	4.54 Ton
Applicable Reference Standard:	US Federal Spec. RR-C-271, Type VII, Class 2		
* Is this the first examination after installation or assembly at a new site or location?	Was the examination carried out?		
	YES	NO	✓
* If the answer to the above question is YES has the equipment been installed correctly?	* Within an interval of 6 months?		
	YES	NO	✓
	* Within an interval of 12 months?		
	YES	NO	✓
	* By an examination scheme?		
	YES	NO	✓
	* After the occurrence of exceptional circumstances?		
	YES	NO	✓
Identification of Any Part Found to Have a Defect Which Is or Could Become a Danger to Persons and A Description of the Defect: None			
Is The Above a Defect Which Is of Immediate Danger to Persons		YES	NO
Is The Above a Defect Which Is Not Yet but Could Become a Danger to Persons: (If YES State The Date By When)		NO	YES
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None			
** Visual and Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?		Yes Accept	NO Reject

INSPECTOR	SIGNATURE:	SUPERVISOR:	SIGNATURE:
Mohammed Abdullah		Ashraf Elsaad	

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

