

### CERTIFICATION OF VISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION

<b>Client:</b>	HALLIBURTON	<b>Report No:</b>	QC-25/-WPS-13072025/34
<b>Location:</b>	WPS	<b>Job Number:</b>	13072025
<b>Date:</b>	July 13, 2025	<b>Next Inspection Date:</b>	July 12, 2026
<b>Type Of Inspection:</b>	VISUAL , THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION	<b>Specification:</b>	ASTM E709 -21 LATEST EDITION
		<b>UNIT DESCRIPTION:</b>	TOOL RACK
		<b>UNIT S/N:</b>	WPS-RACK-18
		<b>UNIT SWL:</b>	400 KG PER SHELF
		<b>INSPECTION RESULT :</b>	
		<b>VISUAL , THOROUGH EXAMINATION</b>	unit fully inspected and found free from deforms, cracks, corrosion & mechanical damage
		<b>MAGNETIC PARTICLE INSPECTION</b>	Welds & forgn areas inspected and found free from cracks and other defects
		<b>FINAL RESULTS</b>	unit found satisfactory and free of defects at the time of inspection
		<b>COMMENT:</b>	Magnetic Particle Inspection With A/C Hand Yoke , Black & White Contrast

EQUIPMENT DETAILS						PERSON DETAILS		REVIEW BY	
<b>Equipment:</b>	AC-Yoke Test Block	<b>Equipment:</b>	Digital Lux Meter	<b>Equipment:</b>	AC/DC Yoke	<b>INSPECTOR NAME:</b> ASHRAF ELSAID		<b>SENIOR INSPECTOR:</b>	MOHAMED ABDALLAH
<b>S.No:</b>	1657	<b>S.No:</b>	2722003	<b>S.No:</b>	201504052				
<b>Cal Due Date:</b>	07-Oct-25	<b>Cal Due Date:</b>	09-Oct-25	<b>Cal Due Date:</b>	07-Oct-25	<b>QUALIFICATION</b> ASNT LEVEL II MT & PT & VT		<b>CLIENT:</b>	<b>Ali Talib HB48903</b> Date: 13-07-2025 Signature:
<b>Black Magnetic Ink Manufacture:</b>	Magnaflux	<b>Batch No:</b>	230604	<b>Expiry Date:</b>	JUNE.2026				
<b>Whie Contrast Paint Manufacture:</b>	Magnaflux	<b>Batch No:</b>	230408	<b>EXPIRE DATE:</b>	APRIL,2026	<b>STAMP &amp; SIGNATURE:</b>			
<b>Technical Details:</b>	<b>Magnetic Partical Concentration</b>		<b>Method</b>		<b>WMPT Light Intensity</b>				
	1.2 to 2.4 ml/100 ml		Wet Magnetic Particle Testing (WMPT)		3640 Lux				
Original - Client Files		Copy - Area Office		QC/FN/MPI/065 Rev.00		DATED 07 Nov 2021			