



Al Takamul Company for Engineering Services  
Quality Control – Iraq



## Lifting Accessories of Visual and Thorough Examination

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	EMC Company	Certificate no:	QC-B-03-25-0077/01/01
Location:	8 <sup>TH</sup> STATION	Job Order No.:	QC-B-03-25-0077
Date of Examination:	08-Mar-2025	Next Inspection Due:	07-Sep-2025
Last Inspection		Last Proof Load Test Date	
10-Nov-2024		By Manufacture	

IDENTIFICATION NO	DESCRIPTION	QTY	SWL
H1 H2	<p>Single Leg Wire Rope Sling</p> <p>Length: 8.45 m Diameter: 10 mm Const. 6×36, IWRC, RHO, Galvanized Steel IWRC, Mechanically Spliced with Aluminum Ferrule. Soft Eye X Soft Eye.</p> <p>Safety Factor 5:1</p>	02	1.28 Ton
Reference Standard:	BS EN 13414-1:2003+A2:2008		

Is this the first examination after Installation or assembly at a new site or location?	YES		NO	√	Was the examination carried out: Within an interval of 6 months? With an interval of 12 months? By an examination scheme? After the occurrence of exceptional circumstances?	YES	√	NO			
						YES		NO	√		
If the answer to the above question is YES has the equipment been installed correctly?	YES		NO			YES	√	NO			
						YES		NO	√		
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none State NONE) <b>NONE</b>											
Is the above a defect which is of immediate danger to persons:								YES		NO	√
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)						N/A					
Particulars of any repair, renewal, or alteration required to remedy the defect identified above:											
Particulars of any tests carried out as part of the examination: (If none state NONE) The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory											
<b>IS THIS EQUIPMENT SAFE TO OPERATE?</b>								YES	√	NO	

LEEA & ASNT Level II Inspector Name:	Signature	Authenticating This Report:	Signature
Khaled Mahmoud		Mohamed Abdulla	

**THIS IS TO CERTIFY THAT:** a competent person did attend the owner mentioner's work location on the date shown above and the Equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.





Al Takamul Company for Engineering Services  
Quality Control – Iraq



## Lifting Accessories of Visual and Thorough Examination

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	EMC Company	Certificate no:	QC-B-03-25-0077/01/02
Location:	8 <sup>TH</sup> STATION	Job Order No.:	QC-B-03-25-0077
Date of Examination:	08-Mar-2025	Next Inspection Due:	07-Sep-2025
Last Inspection		Last Proof Load Test Date	
10-Nov-2024		By Manufacture	

IDENTIFICATION NO	DESCRIPTION	QTY	SWL
H3 H4 H5	<p>Single Leg Wire Rope Sling</p> <p>Length: 8.40 m Diameter: 10 mm Const. 6×36, IWRC, RHO, Galvanized Steel IWRC, Mechanically Spliced with Aluminum Ferrule. Soft Eye X Soft Eye.</p> <p>Safety Factor 5:1</p>	03	1.28 Ton
Reference Standard:	BS EN 13414-1:2003+A2:2008		

Is this the first examination after Installation or assembly at a new site or location?	YES		NO	√	Was the examination carried out: Within an interval of 6 months? With an interval of 12 months? By an examination scheme? After the occurrence of exceptional circumstances?	YES	√	NO			
						YES		NO	√		
If the answer to the above question is YES has the equipment been installed correctly?	YES		NO			YES	√	NO			
						YES		NO	√		
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none State NONE) <b>NONE</b>											
Is the above a defect which is of immediate danger to persons:								YES		NO	√
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)						N/A					
Particulars of any repair, renewal, or alteration required to remedy the defect identified above:											
Particulars of any tests carried out as part of the examination: (If none state NONE) The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory											
<b>IS THIS EQUIPMENT SAFE TO OPERATE?</b>								YES	√	NO	

LEEA & ASNT Level II Inspector Name:	Signature	Authenticating This Report:	Signature
Khaled Mahmoud		Mohamed Abdulla	

**THIS IS TO CERTIFY THAT:** a competent person did attend the owner mentioner's work location on the date shown above and the Equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.





Al Takamul Company for Engineering Services  
Quality Control – Iraq



## Lifting Accessories of Visual and Thorough Examination

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	EMC Company	Certificate no:	QC-B-03-25-0077/01/03
Location:	8 <sup>TH</sup> STATION	Job Order No.:	QC-B-03-25-0077
Date of Examination:	08-Mar-2025	Next Inspection Due:	07-Sep-2025
Last Inspection		Last Proof Load Test Date	
10-Nov-2024		By Manufacture	

IDENTIFICATION NO	DESCRIPTION	QTY	SWL
H6	<p>Single Leg Wire Rope Sling</p> <p>Length: 6.5 m Diameter: 10 mm Const. 6×36, IWRC, RHO, Galvanized Steel IWRC, Mechanically Spliced with Aluminum Ferrule. Soft Eye X Soft Eye.</p> <p>Safety Factor 5:1</p>	01	1.28 Ton
Reference Standard:	BS EN 13414-1:2003+A2:2008		

Is this the first examination after Installation or assembly at a new site or location?	YES		NO	√	Was the examination carried out: Within an interval of 6 months? With an interval of 12 months? By an examination scheme? After the occurrence of exceptional circumstances?	YES	√	NO			
						YES		NO	√		
If the answer to the above question is YES has the equipment been installed correctly?	YES		NO			YES	√	NO			
						YES		NO	√		
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none state NONE) <b>NONE</b>											
Is the above a defect which is of immediate danger to persons:								YES		NO	√
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)						N/A					
Particulars of any repair, renewal, or alteration required to remedy the defect identified above:											
Particulars of any tests carried out as part of the examination: (If none state NONE) The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory											
<b>IS THIS EQUIPMENT SAFE TO OPERATE?</b>								YES	√	NO	

LEEA & ASNT Level II Inspector Name:	Signature	Authenticating This Report:	Signature
Khaled Mahmoud		Mohamed Abdulla	

**THIS IS TO CERTIFY THAT:** a competent person did attend the owner mentioner's work location on the date shown above and the Equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

