




Al Takamul Company for Engineering Services
Quality Control – Iraq

LIFTING ACCESSORIES OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	SLB BASRA	Certificate no:	QC-SLB-25210-04A
Location:	D&M YARD	Job Order No:	QC-SLB-25210
Date of Examination:	31-Aug-2025	Next Inspection Due:	1-Mar-2026
Last Inspection		Last Proof Load Test Date	
19-Feb-2024		After Any Repair Or Modification	

Serial Number:	QTY	Description	PAYLOAD
OLU-FB-926	01	<u>MUD LOGGING UNIT</u> Dim: 4.40 m(L) X 3.00 m (W) X 2.75 m (H) FULLY WELDED STEEL CONSTRUCTION WITH FOUR TOP MOUNTED LIFTING POINTS TARE WEIGHT: 8500KG MAX. GROSS WEIGHT : 8500 KG	N/A
Reference Standard:	DNV2.7-1 & 2.7-2		
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:
	38 mm	29 mm	180 mm
		Height:	115 mm



Is this the first examination after Installation or assembly at a new site or location?

YES ☒ NO ☒

Was the examination carried out?
Within an interval of 6 months?
With an interval of 12 months?
In accordance with an examination scheme?
After the occurrence of exceptional circumstances?

YES ☒ NO ☒
YES ☒ NO ☒
YES ☒ NO ☒
YES ☒ NO ☒
YES ☒ NO ☒

If the answer to the above question is YES has the equipment been installed correctly?

YES ☒ NO ☒
N/A

Identification of any part found to have a defect, which is or could not become a danger to persons, and a description of the defect.
NONE

Is the above a defect, which is of immediate danger to persons?

YES ☒ NO ☒

Is the above a defect, which is not yet but could become a danger to persons?

YES by: ☒

Particulars of any repair, renewal, or alteration required to remedy the defect identified above:

Particulars of any tests carried out as part of the examination: **NONE**

** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory

** MPI was carried out on the pad eyes Welding Areas and found satisfactory, Check MPI Certificate No : (.....) attached.


IS THIS EQUIPMENT SAFE TO OPERATE?

YES ☒ NO ☒

LEEAA & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Mohammad Abdullah		Ashraf Elsaad	


THIS IS TO CERTIFY THAT: a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested and found satisfactory in accordance with the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of inspection and the equipment is considered Safe for Lifting.



		Online Traceability	AL TAKAMUL COMPANY FOR ENGINEERING SERVICES QUALITY CONTROL - IRAQ		
Visual Through Examination & Magnetic Particles Examination Certificate					
Client	SLB BASRA	Location	D&M YARD		
Date of Examination:	31/Aug/2025	Certificate No:	QC-SLB-25210-04B		
Date of Next Through Examination:	1/Mar/2026	Job Order Number:	QC-SLB-25210		
Description of the Examined Equipment		Serial Number	Result		
MUD LOGGING UNIT Pad Eyes		OLU-FB-926	Pass		
    					
INSPECTION RESULT :					
VISUAL THOROUGH EXAMINATION	Unit inspected and found free from deforms, cracks, corrosion & mechanical damage				
MAGNETIC PARTICLE INSPECTION	Welds & forgn areas inspected and found free from cracks and other defects				
FINAL RESULTS	Unit found satisfactory and free of defects at the time of inspection				
NDT Equipment Details					
Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	22-Feb-26
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A103	Due Date:	Mar-26
ASNT Level II Inspector Name:			Signature & Stamp:		Review Signature & Stamp:
Mohammad Abdullah			Ashraf Elsaad		
          					
QC-QA-MT-010 Rev.02 Date SEP-2024.					

LIFTING ACCESSORIES CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB BASRA	CERTIFICATE NO:	QC-SLB-25210-05	
LOCATION:	D&M YARD			
EXAMINATION DATE:	31/Aug/2025	JOB NO:	QC-SLB-25210	
LAST INSPECTION		NEXT INSPECTION DATE		LAST PROOF LOAD TEST DATE
19/Feb/2025		1/Mar/2026		BY MANUFACTURE
IDENTIFICATION NO	DESCRIPTION		QTY	SWL
67-2 08/12 AM205 D08/13	Safety pin bow Shackles Size: 1'' Grade: 6 Manufacturer: Crosby & GT Safety Factor: 6:1 		04	8.5TON
Applicable Reference Standard:	BS EN 13889 / US FED SPEC RR-C-27 1 D			
* Is this the first examination after installation or assembly at a new site or location?	YES	NO	√	Was the examination carried out?
				* Within an interval of 6 months? YES √ NO * Within an interval of 12 months? YES NO √
* If the answer to the above question is YES has the equipment been installed correctly?	YES	√	NO	* By an examination scheme? YES √ NO * After the occurrence of exceptional circumstances? YES NO √
Identification of Any Part Found to Have a Defect Which Is or Could Become a Danger to Persons and A Description of the Defect: None				
Is The Above a Defect Which Is of Immediate Danger to Persons			YES	NO √
Is The Above a Defect Which Is Not Yet but Could Become a Danger to Persons: (If YES State The Date By When)			NO √	YES By:
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None				
** Visual and Dimension Check was Carried Out.				
Is This Equipment Safe To Operate?		Yes Accept	√	NO Reject

INSPECTOR	SIGNATURE:	SUPERVISOR:	SIGNATURE:
Mohammed Abdullah		Ashraf Elsaad	

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

LIFTING ACCESSORIES CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB BASRA	CERTIFICATE NO:	QC-SLB-25210-06	
LOCATION:	D&M YARD			
EXAMINATION DATE:	31/Aug/2025		JOB NO:	QC-SLB-25210
LAST INSPECTION		NEXT INSPECTION DATE		LAST PROOF LOAD TEST DATE
1/Mar/2025		1/Mar/2026		BY MANUFACTURE
IDENTIFICATION NO	DESCRIPTION			QTY
11087	<u>Five Leg Wire Rope Sling.</u> TOP LEG DIM: 32 mm (Dia) X 2 M (L) Four LEGS DIM: 22 mm (Dia) X 4.30 M (L) IWRC, MECHANICALLY SPliced WITH ALUMINUM FERRULE C/W MASTER LINK ASSEMBLY HARD EYE BOTH ENDS SAFETY FACTOR 5:1 			01
13.0 TON @0-45				
Applicable Reference Standard:	BS EN 13414-1:2003+A2:2008			
* Is this the first examination after installation or assembly at a new site or location?	Was the examination carried out?			
	YES	NO	√	
	* Within an interval of 6 months?			
* If the answer to the above question is YES has the equipment been installed correctly?	YES	√	NO	
	* Within an interval of 12 months?			
	* In accordance with an examination scheme?			
* After the occurrence of exceptional circumstances?				
Identification of Any Part Found to Have a Defect Which Is or Could Become a Danger to Persons and A Description of the Defect: None				
Is The Above a Defect Which Is of Immediate Danger to Persons				YES
Is The Above a Defect Which Is Not Yet but Could Become a Danger to Persons: (If YES State The Date By When)				NO
Particulars Of Any Repair, Renewal Or Alteration Required To Remedy The Defect Identified Above: None				By:
** Visual and Dimension Check was Carried Out.				
Is This Equipment Safe To Operate?		Yes Accept	√	NO Reject

INSPECTOR	SIGNATURE:	SUPERVISOR:	SIGNATURE:
Mohammed Abdullah		Ashraf Elsaad	

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

