

**AI TAKAMUL COMPANY FOR ENGINEERING TESTS
AND PROFESSIONAL SAFETY LIMITED**

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: OP@qualitycontrol-iraq.com / hany.akafi@qualitycontrol-iraq.com



CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Date of Examination:	15-JAN-2024	Date of Report:	15-JAN-2024	Certificate No:	QC-24-01/HAL-SPY-15/C1		
Client Name:	HALLIBURTON	Location:	SPERRY YARD	Job Number:	QC-24-01/HAL-SPY-15		
Last Inspection		Last Proof Load Test Date		Next Proof Load Test Due			
03/08/2022		10/2008		AFTER ANY REPAIR/MODIFICATION			
Serial Number:	QTY	Description			SWL		
SN: SDL-377 EQ NO: 11205642	1	<p align="center"><u>MUD LOGGING UNIT</u></p> <p>DIM: 8.00 M (L) X 2.90 M (W) X 2.75 M (H)</p> <p>FULLY WELDED STEEL CONSTRUCTION WITH FOUR TOP MOUNTED LIFTING POINTS</p> <p>TARE WEIGHT: 10700 KG MAX GROSS WEIGHT: 13000 KG</p>			2300 KG		
Reference Standard:	DNV 2.7-1/ HAL DOC: WM-GL-HAL-HSE-0420F & WM-GL-HAL-HSE-0420C REV 1						
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:	Height:	Padeye SWL:		
	38 mm	29 mm	130 mm	115 mm	6.5 ton		
Is this the first examination after Installation or assembly at a new site or location?		YES	NO	✓	Was the examination carried out: Within an interval of 6 months? YES ✓ NO Within an interval of 12 months? YES NO ✓		
If the answer to the above question is YES has the equipment been installed correctly?		YES	NO		In accordance with an examination scheme? YES ✓ NO After the occurrence of exceptional circumstances? YES NO ✓		
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none state NONE) NONE							
Is the above a defect which is of immediate danger to persons:					YES	NO	✓
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)					YES by:		
Particulars of any repair, renewal or alteration required to remedy the defect identified above:							
Particulars of any tests carried out as part of the examination: (If none state NONE) ** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory ** MPI was carried out on the pad eyes Welding Areas and found satisfactory							
IS THIS EQUIPMENT SAFE TO OPERATE?					YES	✓	NO
Name of Inspector:	Name of person authenticating this report:		Signature & Stamp:				
AIZAZ FARHAT	ASHRAF ELSAID						
Date of Next Through Examination:	14-JULY-2024						

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

