



Visual & Magnetic Particles Examination Report

| | | | |
|-----------------------------|---|--------------------|----------------------|
| Client Name: | Zhongman Petroleum and Natural Gas Group Corp CO. Ltd. (ZPEC (Basra ,Iraq) STI | Job Number: | QC-ZPEC-01-2024-0028 |
| Date of Examination: | 16.01.2024 | Location: | ZPEC RIG 35 |
| Certificate No: | QC-ZPEC-01-2024-0028/11 | | |
| Serial Number | Description of the examined equipment | | Result |
| DL-01 | Pipe Line Basket (Lifting Point) | | Pass |
| Unit Dimension | L: 6.5 m X W: 1.15 m X H: 1.32 m | M.G. W | 5000 KG |



NDT Equipment Details

| | | | | | |
|-----------------------|-----------|---------------------------|---------------|-----------------|------------|
| Standard | ASTM E709 | Viewing Condition: | Colored Media | Method | WET |
| Yoke | Permanent | Serial No: | PY-10 | Due Date | 17-02-2024 |
| White Contrast | WCP-2 | Batch No: | 220602 | Due Date | 06-2025 |
| Black Ink | 7HF | Batch No: | 220605 | Due Date | 7-1-2025 |

NDT procedure


Visual and MPI carried out for the above description and found free of surface defects at the time of inspection

Identification of any part found to have a defect and a description of the defect:

None

Particulars of any repair, renewal or alteration required to remedy the defect identified above:

None

| | | | |
|--------------------------------------|------------------------------------|--|--|
| ASNT Level II Inspector Name: | Authenticating This Report: | Signature & Stamp: | Date of Next Through Examination: |
| Khaled Mahmoud | Mohamed Abdalla |  | 15.07.2024 |

REV: 01 Dated: 20 June 2022

