



Visual & Magnetic Particles Examination Report

Client Name:	Zhongman Petroleum and Natural Gas Group Corp., Ltd Iraq Branch (Stimulation)	Job Number:	QC-ZPEC-01-2024-0022
Date of Examination:	14.01.2024	Location:	ZEPC BASE
Certificate No:	QC-ZPEC-01-2024-0022/84		
Serial Number	Description of the examined equipment		Result
FT-03	Pipe Line Basket (Lifting Point)		Pass
Unit Daimonion	L:6.33 m X W: 1.45 m X H: 1.16 m	M.G. W	6000 KG



NDT Equipment Details

Standard	ASTM E709	Viewing Condition:	Colored Media	Method	WET
Yoke	Permanent	Serial No:	PY-10	Due Date	17-02-2024
White Contrast	WCP-2	Batch No:	220602	Due Date	06-2025
Black Ink	7HF	Batch No:	220605	Due Date	7-1-2025

NDT procedure


Visual and MPI carried out for the above description and found free of surface defects at the time of inspection

Identification of any part found to have a defect and a description of the defect:

None

Particulars of any repair, renewal or alteration required to remedy the defect identified above:

None

ASNT Level II Inspector Name:	Authenticating This Report:	Signature & Stamp:	Date of Next Through Examination:
Khaled Mahmoud	Mohamed Abdalla		13.07.2024

REV: 01 Dated: 20 June 2022

