

AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: OP@qualitycontrol-iraq.com / hany.akafi@qualitycontrol-iraq.com



CERTIFICATE OF LOAD TESTING & THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Date of Examination:	10.05.2024	Date of Report:	10.05.2024	Certificate No:	QC-HALL-2024-0179/01
Client Name:	HALLIBURTON	Location:	WPS	Job Number:	QC-HALL-2024-0179
Last Inspection		Last Proof Load Test Date		Next Proof Load Test Due	
27.05.2022		01.03.2013		After Any Repair/Modification	
Serial Number:	QTY	Description			PAYLOAD
L-6901051816-V03-001 SAP NO: 12252435	01	OFFSHORE UNIT (MAIN FRAME) DIM: 3.9 m (L) x 2.2 m (W) x 1.75 m (H) FULLY WELDED STEEL CONSTRUCTION WITH FOUR TOP MOUNTED LIFTING POINTS TARE WEIGHT: 2400 KG MAX. GROSS WEIGHT: 8700 KG			6300 KG
Reference Standard:		DNV2.7-1/ HAL DOC: WM-GL-HAL-HSE-0420			
Pad Eyes Dimension:		Thickness:	Pin Hole:	Length:	Height:
		40 mm	30 mm	70 mm	68 mm
Is this the first examination after Installation or assembly at a new site or location?		☐ YES ☒ NO		Was the examination carried out: Within an interval of 6 months? ☒ YES ☐ NO With an interval of 12 months? ☐ YES ☒ NO In accordance with an examination scheme? ☒ YES ☐ NO After the occurrence of exceptional circumstances? ☐ YES ☒ NO	
If the answer to the above question is YES has the equipment been installed correctly?		☐ YES ☒ NO		YES ☒ NO ☐	
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none State NONE) NONE					
Is the above a defect which is of immediate danger to persons:				YES ☐	NO ☒
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)				N/A	
Particulars of any repair, renewal or alteration required to remedy the defect identified above:					
Particulars of any tests carried out as part of the examination: (If none state NONE)					
** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory ** MPI was carried out on the pad eyes Welding Areas and found satisfactory					
IS THIS EQUIPMENT SAFE TO OPERATE?				YES ☒	NO ☐
Name of Inspector:	Name of person authenticating this report:		Signature & Stamp:		
Ashraf Elsaid	Aizaz Farhat		 ALI Talib HB48903 Date: 11-05-2024 Signature:  Haliburton		
Date of Next Through Examination:	09.11.2024				

REV: 01 Dated: 20 June 2022

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

