



Visual & Magnetic Particles Examination Report

Client Name:	Zhongman Petroleum Engineering Technology Service (Hong Kong) Co. Limited Iraq Branch:			Certificate No:	QC-ZPEC-05-24-0144-018
Date of Examination:	01-May-2024	Rig & Location:	ZPEC Rig 25 RU-612	Job Number:	QC-ZPEC-May-2024-0144
Serial Number:	Description of the Examined Equipment:				Result:
T 159	Camp Public Toilet Lifting Lugs				Pass
Lifting Point S/N:	159A / 159B / 159C / 159D			Each Lug SWL:	50 KN
Unit Dimensions:	L, 12.9 M / W, 12 M / H, 3.00 M			Gross Weight:	11 Ton



NDT Equipment Details:

Standard:	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
Yoke:	Permanent	Serial No:	PY-11	Due Date:	14-Aug-2024
White Contrast:	WCP-2	Batch No:	220602	Due Date:	June - 2025
Black Ink:	7HF	Batch No:	220605	Due Date:	Jan - 2025

NDT Procedure:


Visual and MPI Carried out for The Above Description and Found Free of Surface Defects at the Time of Inspection

Identification of any Part Found to Have a Defect and a Description of the Defect:

None

Particulars of any Repair, Renewal or Alteration Required to Remedy the Defect Identified Above:

None

Inspector Name:	Authenticating This Report:	Signature & Stamp:	Date of Next Examination:
Syed Aamir Ali ASNT Level II VT,MT,PT,UT, & Leaa I,II	Mohamed Abdulla LEEA Registered Technician		30-Nov-2024

REV: 01 Dated: 20 June 2022

