

AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: OP@qualitycontrol-iraq.com / hany.akafi@qualitycontrol-iraq.com



CERTIFICATE OF PROOF LOAD TEST & THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Date of Examination:	15/05/2024	Date of Report:	15/05/2024	Certificate No:	QC-04/-WPS-1505-005
Client Name:	HALLIBURTON	Location:	WPS	Job Number:	150524
Last Inspection		Last Proof Load Test Date		Next Proof Load Test Due	
11/2019		15/05/2024		14/05/2026	
Serial Number:	QTY	Description			PROOF LOAD TEST
R-1199-18	1	WLV CAGE DIM: 1.60 M (L) X 0.50 M (W) X 0.90 M (H) FULLY WELDED STEEL STRUCTURE WITH TOP FOUR MOUNTED LIFTING POINTS TARE WEIGHT: 200 KG PAYLOAD: 2000 KG M.G.W: 2200 KG			Lifted from only two pad eyes situated diagonally opposite each other with a total mass of 2 X GW
Reference Standard:		BS 7072/ HAL DOC: WM-GL-HAL-HSE-0420			
Pad Eyes Dimension:		Thickness:	Pin Hole:	Length:	Height:
		20 MM	19 MM	155 MM	70 MM
Is this the first examination after Installation or assembly at a new site or location?		YES ☐ NO ☒		Was the examination carried out: Within an interval of 6 months? YES ☒ NO ☐ With an interval of 12 months? YES ☐ NO ☒ In accordance with an examination scheme? YES ☒ NO ☐ After the occurrence of exceptional circumstances? YES ☐ NO ☒	
If the answer to the above question is YES has the equipment been installed correctly?		YES ☐ NO ☐			
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none state NONE) NONE					
Is the above a defect which is of immediate danger to persons:				YES ☐	NO ☒
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)				N/A	
Particulars of any repair, renewal or alteration required to remedy the defect identified above:					
Particulars of any tests carried out as part of the examination: (If none state NONE) ** The subject Item was inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory ** The subject Items was proof load tested where no signs of defects were observed ** MPI was carried out on the pad eyes Welding Areas and found satisfactory					
IS THIS EQUIPMENT SAFE TO OPERATE?				YES ☒	NO ☐
Name of Inspector:	Name of person authenticating this report:		Client Signature & Stamp:		
ASHRAF ELSAID	MOHAMED ABDALLAH		ALI Talib HB48903 Date: 16/05/2024 Signature Halliburton		
Date of Next Through Examination:	14/11/2024				

REV: 01 Dated: 20 June 2022

THIS IS TO CERTIFY THAT; a competent person, having the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

