Al TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED Basra, North Rumaila, Quality Control Yard - Iraq



CERTIFICATION OF VISUAI, THOROUGH EXAMINATON & MAGNETIC PARTICLE INSPECTION											
Client:	HALLIBURTON	Report No:	QC-24-WPS-1605-021								
Location:	WPS	Job Number:	160524								
Date:	16.MAY.2024	Next Inspection Date:	15.NOV.2024								
Type Of Inspection:	VISUAL , THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION	Specification:	ASTM E709 & ASTM E 1444 (2016) ASME V Article 7 (2019)								
		UNIT DESCRIP	IION:	VICE							
		UNIT S/N:		VICE-33142							
		INSPECTION RESULT :									
		VISUAL , THOROUGH	EXAMINATION	unit fully inspected and found free from deforms, cracks, corrosion & mechanical damage							
	ESTAT.	MAGNETIC PARTICLE INSPECTION		Welds & forgn areas inspected and found free from cracks and other defects							
		FINAL RESULTS		unit found satisfactory and free of defects at the time of inspection							
		COMMENT: Magnetic Particle Insp	ection With A/C H	land Yoke , Black & White Contrast							

EQUIPMENT DETAILS								PERSON DETAILS		REVIEW BY	
Equipment:	AC-Yoke Test	Block	Equipment:	Digital Lux Me	ter	Equipment:	AC/DC Yoke	INSPECTOR NAME: ASHRAF ELSAID		SENIOR INSPECTOR:	M.SHAHZAD
S.No:	1657		S.No:	2722003		S.No:	201504052		160		
Cal Due Date:	12-Aug-2	24	Cal Due Date:	14-Aug-24		Cal Due Date:	12-Aug-24		Semul Company		
Black Magnetic Ink Manufacture		ture:	Magnaflux	Batch No:	22060	5 Expiry D	JULY.2025	ASNT LEVEL II		SUPERVISOR:	HANI ALI
Whie Contrast Paint Manufact		ture:	Magnaflux	Batch No:	22060	2 Expiry D	ate: JUN,2025				ALi Talib HB48903 Date: 17/05/2024
Technical D	n . "	Magnetic Partical Concentration Meth				WMPT Light Intensity	STAMP &		CLILIVI.	Signature	
	Details:	:	1 2 TO 2 4 M1/100 M1 1 2		netic Pa (WMP	ticle Testing 3560 Lux		SIGNATURE:	- gimeering		Haliburton –
Original - C	Client Files	Co	py - Area Office	QC/	FN/MPI	/065 Rev.00	DATED 07 Nov 2021	•			

