

AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: OP@qualitycontrol-iraq.com / hany.akafi@qualitycontrol-iraq.com



CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Date of Examination:	29/01/2024	Date of Report:	29/01/2024	Certificate No:	QC/24/SP-2901-004
Client Name:	Halliburton	Location:	Sperry YARD	Job Number:	290124
Last Inspection		Last Proof Load Test Date		Next Proof Load Test Due	
04/04/2023		12/2012		AFTER REPAIR OR RECTIFICATION	
Serial Number:	QTY	Description			
11997574	1	<u>MWD CONTAINER</u> DIM: 6 M (L) X 2.4 M (W) X 2.60 M (H) FULLY WELDED STEEL CONSTRUCTION WITH FOUR TOP MOUNTED LIFTING POINTS TARE WEIGHT: 7800 KG MAX. GROSS WEIGHT: 9000 KG			
Reference Standard:	DNV 2.7-1 / HAL DOC: WM-GL-HAL-HSE-0420F & WM-GL-HAL-HSE-0420C REV 1				
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:	Height:	PADEYE SWL:
	38 MM	30 MM	200 MM	100 MM	6 T
Is this the first examination after Installation or assembly at a new site or location?		YES ☐ NO ☒		Was the examination carried out: Within an interval of 6 months? YES ☒ NO ☐ Within an interval of 12 months? YES ☐ NO ☒ In accordance with an examination scheme? YES ☒ NO ☐ After the occurrence of exceptional circumstances? YES ☐ NO ☒	
If the answer to the above question is YES has the equipment been installed correctly?		YES ☒ NO ☐			
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none State NONE) NONE					
Is the above a defect which is of immediate danger to persons:				YES ☐ NO ☒	
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)				N/A	
Particulars of any repair, renewal or alteration required to remedy the defect identified above:					
Particulars of any tests carried out as part of the examination: (If none state NONE) ** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory ** MPI was carried out on the pad eyes Welding Areas and found satisfactory					
IS THIS EQUIPMENT SAFE TO OPERATE?				YES ☒ NO ☐	
Name of Inspector:	Name of person authenticating this report:		Signature & Stamp:		
ASHRAF ELSAID	AIZAZ FARHAT				
Date of Next Through Examination:	28/07/2024				

REV: 01 Dated: 20 June 2022



THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

