Al TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED



Basra, North Rumaila, Quality Control Yard - Iraq

CERTIFICATION OF VISUAI, THOROUGH EXAMINATON & MAGNETIC		N & MAGNETIC PARTICLE INSPECTION		
	Client:	HALLIBURTON	Report No:	QC/24/HALL-TSS-1206-003

Job Number:

Date: Wednesday, June 12, 2024 Next Inspection Date: Wednesday, December 11, 2024





Location:




TSS YARD

UNIT DESCRIPTION:	FRAC TANK LIFTING LUGS & KING PIN		
UNIT S/N:	11243967		
UNIT DIM:	13.10 M (L) X 2.60 M (W) X 4.10 M (H)		
INSPECTION RESULT :			
VISUAL , THOROUGH EXAMINATION	unit fully inspected and found free from deforms, cracks, corrosion & mechanical damage		
MAGNETIC PARTICLE INSPECTION	Welds & forgn areas inspected and found free from cracks and other defects		
FINAL RESULTS	unit found satisfactory and free of defects at the time of inspection		

120624

COMMENT:

Magnetic Particle Inspection With A/C Hand Yoke, Black & White Contrast



WMPT Light Intensity **Magnetic Partical Concentration** Method CLIENT: STAMP & **Technical Details:** SIGNATURE: Wet Magnetic Particle Testing 1.2 to 2.4 ml/100 ml Original - Client Files Copy - Area Office QC/FN/MPI/065 Rev.00 DATED 07 Nov 2021















