## Al TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED





CERTIFICATION OF VISUAL, THOROUGH EXAMINATON & MAGNETIC PARTICLE INST	PECTION
-----------------------------------------------------------------------	---------

Client:	HALLIBURTON (HPS)	Report No:	QC-24-06-HPS-0014-NDT-006		
Location:	HPS YARD	JOB NO:	20624		
Income and and Description	Monday, June 3, 2024	Name Improveding Dates	Manday Dasambay 2, 2024		
Inspection Date:	Monday, June 5, 2024	Next Inspection Date:	Monday, December 2, 2024		



FLOW CROSS 4.06" 15K BX155 CRA BOTH SIDE & UNIT DESCRIPTION: MIDDLE 2 1/16" 15K BX152 CRA BOTH SIDE UNIT S/N: 11026602/073-25397

## INSPECTION PESTILT.

INSPECTION RESULT :						
VISUAL, THOROUGH EXAMINATION	VISUAL & MAGNETIC PARTICLE INSPECTION ( M.P.I. ) HAD BEEN DONEON THE AVAILABLE AREAS FOR THE ABOVE DESCRIPTION					
MAGNETIC PARTICLE INSPECTION	Avaliable critical areas inspected and found free from cracks and other defects					
FINAL RESULTS	THE ABOVE INSPECTED AREAS WAS ACCEPTED					

COMMENT:

Magnetic Particle Inspection With A/C Hand Yoke, Black & White Contrast



EQUIPMENT DETAILS					PERSON DETAILS		REVIEW BY						
Equipment:	AC-Yoke Test	Block	Equipment:	Digital Lux Meter		Equipm	ent:	AC/DC Yoke	INSPECTOR NAME: M.SHAHZAD AHMED	smul Company	SENIOR INSPECTOR:	NAVEED HUSSAIN	
S.No:	1657		S.No:	27220	03	S.No		201504052		A TOTAL			
Cal Due Date:	14-0ct-2	24	Cal Due Date:	16-0ct	-24	Cal Due Date: 14-Oct-24		QUALIFICATION: ASNT LEVEL II		SUPERVISOR:	HANI ALI		
Black Magnetic Ink Manufacture:		ture:	Magnaflux	Batch No	2206	605 Expi	ry Date:	JULY.2025	MT & PT & VT		SUPERVISOR:	HANI ALI	
Whie Contrast	Paint Manufac	ture:	Magnaflux	Batch No	2206	602 <b>Expi</b>	ry Date:	JUN,2025		For Magineering			
Technical Details:		Magne	etic Partical Concent	ration	Met	hod	WMPT	Light Intensity	STAMP & SIGNATURE:		CLIENT:		
			1.2 to 2.4 ml/100 ml	Wet	0	Particle Testir IPT)	g	3610 Lux					

Original - Client Files

Copy - Area Office

QC/FN/MPI/065 Rev.00 DATED 07 NOV 2021













