Al TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED






CERTIFICATION OF VISUAL, THOROUGH EXAMINATON & MAGNETIC PARTICLE INSPECTION				
Client:	HALLIBURTON (HPS)	Report No:	QC-24-06-HPS-NDT-011	
Location:	HPS YARD	JOB NO:	200624	
Inspection Date:	Thursday, June 20, 2024	Next Inspection Date:	Thursday, December 19, 2024	
Type Of Inspection:	VISUAL , THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION	Specification:	ASTM E709 & ASTM E 1444 (2016) ASME V Article 7 (2019) & API 6A	
		UNIT DESCRIPTION:		HUB CUP:3 1/16" 10K BX-154



UNIT S/N: B3089830-1 INSPECTION RESULT: VISUAL & MAGNETIC PARTICLE INSPECTION (M.P.I.) HAD BEEN DONEON THE **VISUAL, THOROUGH EXAMINATION** AVAILABLE AREAS FOR THE ABOVE DESCRIPTION Avaliable critical areas inspected MAGNETIC PARTICLE INSPECTION and found free from cracks and other defects **FINAL RESULTS** THE ABOVE INSPECTED AREAS WAS ACCEPTED

COMMENT:

Magnetic Particle Inspection With A/C Hand Yoke, Black & White Contrast



Original - Client Files

Copy - Area Office

QC/FN/MPI/065 Rev.00 DATED 07 NOV 2021















