

AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: OP@qualitycontrol-iraq.com / hany.akafi@qualitycontrol-iraq.com



CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Date of Examination:	08/06/2024	Date of Report:	08/06/2024	Certificate No:	QC-24-WPS-0806-030
Client Name:	HALLIBURTON	Location:	WPS	Job Number:	080624
Last Inspection		Last Proof Load Test Date		Next Proof Load Test Due	
27/12/2023		27/12/2023		26/12/2025	
Serial Number:	QTY	Description			
L-690597-V01-AEME11C041 SAP NO: 11912827	1	CONTROL PANEL DIM: 1.45 M (L) X 0.80 M (W) X 1.40 M (H) FULLY WELDED STEEL STRUCTURE WITH TOP FOUR MOUNTED LIFTING POINTS TARE WEIGHT: 1300 KG M.G.W: 1300 KG			
Reference Standard:	BS 7072/ HAL DOC: WM-GL-HAL-HSE-0420				
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:	Height:	
	20 MM	16 MM	40 MM	39 MM	
Is this the first examination after Installation or assembly at a new site or location?		YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>		Was the examination carried out: Within an interval of 6 months? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> Within an interval of 12 months? YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> In accordance with an examination scheme? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> After the occurrence of exceptional circumstances? YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
If the answer to the above question is YES has the equipment been installed correctly?		YES <input type="checkbox"/> NO <input type="checkbox"/>			
Identification of any part found to have a defect which is or could not become a danger to persons and a description of the defect: (If none state NONE) NONE					
Is the above a defect which is of immediate danger to persons:				YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	
Is the above a defect which is not yet but could become a danger to persons (If YES state the date by when)				N/A	
Particulars of any repair, renewal or alteration required to remedy the defect identified above:					
Particulars of any tests carried out as part of the examination: (If none state NONE) ** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory ** MPI was carried out on the pad eyes Welding Areas and found satisfactory					
IS THIS EQUIPMENT SAFE TO OPERATE?				YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	
Name of Inspector:	Name of person authenticating this report:		Client Signature & Stamp:		
ASHRAF ELSAID	MOHAMED ABDALLAH		ALI Talib HB48903 Date: 09/06/2024 Signature Haliburton		
Date of Next Through Examination:	07/12/2024				

REV: 01 Dated: 20 June 2022

THIS IS TO CERTIFY THAT; a competent person has carried out the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of inspection and considered Safe for Lifting.

