




CERTIFICATION OF VISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION

Client:	HALLIBURTON SPERRY	Report No:	QC-24-09-HALL-004	
Location:	Halliburton Burjesia Sperry Yard	Job Number:	11090224	
Date of Inspection:	Wednesday, September 11, 2024	Next Inspection Date:	Monday, March 10, 2025	
Type Of Inspection:	VISUAL , THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION	Specification:	DS-1 Volume 3 Fifth Edition,	
	Halliburton Doc	Visual Procedure D00305796 Revision W MPI Procedure D00976850 Revision D		
	UNIT DESCRIPTION:	FLOW LOOP TEST CAP		
	CONNECTION:	7 5/8 REG PIN X 4" 206 THREAD		
	UNIT S/N:	ABB 00721		
	INSPECTION RESULT :			
	VISUAL , THOROUGH EXAMINATION	VISUAL & MAGNETIC PARTICLE INSPECTION (M.P.I.) HAD BEEN DONE ON THE AVAILABLE AREAS FOR THE ABOVE DESCRIPTION		
	MAGNETIC PARTICLE INSPECTION	Thread & critical areas inspected and found freedom from cracks and other defects		
	FINAL RESULTS	THE ABOVE INSPECTED AREAS WAS ACCEPTED		
	COMMENT: (MPI Wet Fluorescent inspection Thread With UltraViolet Light) Magnetic Particle Inspection With A/C Hand Yoke , Black & White Contrast			
	EQUIPMENT DETAILS			
EQUIPMENT :	AC/DC HAND Yoke	EQUIPMENT :	Shooting Coil DC	
S.NO:	201504052	S.NO:	22650	
Cal Due Date:	14.OCT.2024	Cal Due Date:	15.OCT.2024	
FLUORESCENT 14HF	Magnaflux	Batch No:	220306	
Whie Contrast Paint Manufacture:	Magnaflux	Batch No:	220602	
TECHNICAL DETAILS	UV BLACK LIGHT: 3240 μw/cm ² Black Magnetic Ink Manufacture:7HF Batch No:220605			
STAMP & SIGNATURE:				
PERSON DETAILS				
INSPECTOR NAME:	M.SHAHZAD AHMED		SENIOR INSPECTOR:	
QUALIFICATION:	ASNT LEVEL II MT & PT & VT		SUPERVISOR:	
			CLIENT:	
REVIEW BY				
			NAVEED HUSSAIN	
			HANI ALI	

Original - Client Files Copy - Area Office QC/FN/MPI/065 Rev.00 DATED 07 NOV 2021