

**AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED**

Basra, North Rumaila, Quality Control Yard - Iraq

Tel: +9647810009138 / +9647834964657

Email: [OP@qualitycontrol-iraq.com](mailto:OP@qualitycontrol-iraq.com) / [hany.akafi@qualitycontrol-iraq.com](mailto:hany.akafi@qualitycontrol-iraq.com)



**INSPECTION CERTIFICATE MAGNETIC PARTICLE OF FOSV#MJS23082245**

<b>Client Name:</b>	ZHONGMAN PETROLEUM ENGINEERING TECHNOLOGY(HONG KONG) CO LIMITED IRAQ	<b>Report No.:</b>	ZPEC-16-QC-24-08-RS-024
<b>Acceptance Createra.</b>	DS-1 Fifth Edition, Volume 3	<b>Date of Inspection:</b>	07.AUG.2024
<b>Work Location:</b>	PO-64	<b>Rig No.:</b>	ZPEC-16
<b>Test Equipment &amp; Consumable Details</b>			
WHITE CONTRAST WCP-2	Batch #: 220602 Manufacture: Magnaflux Exp Date: JUN,2025	TECHNICAL DETAILS	Wet Visible Continuous
BLACK INK 7HF	Batch#: 220605 Manufacture: Magnaflux Exp Date: JULY.2025	COIL(1200 AMP-TURNS/IN	SC 22713 Cal.15.FEB.2024 Cal Due 14.AUG.2024
FLUORESCENT 14HF	Batch #: 220306 Manufacture: Magnaflux Exp Date: March.2025	A.C HAND YOKE	201504053 Cal.15.FEB.2024 Cal Due 14.AUG.2024
INTENSITY METER	SR#1608000134 CAL.Date Cal. 15.FEB.2024 Cal Due 14.AUG.2024	UV BLACK LIGHT	SR#1900084 Cal.15.FEB.2024 Cal Due 14.AUG.2024
LEAD GAGE	SR#AH07KF0027 GAEMAKER LG-5003 Cal. 13.FEB.2024 Cal Due 12.AUG.2024	THREAD PROFILE GAGE	SR#21336 Cal. 13.FEB.2024 Cal Due 12.AUG.2024 SR#21335 Cal. 15.FEB.2024 Cal Due 14.AUG.2024
Magnetic Partical Concentration 7 HF	1.2 TO 2.4 ML/100 ML	WMPT Light Intensity	3500 Lux
Magnetic particle concentration flourcent 14 HF	0.1 TO 0.4 ML/100 ML	UV LIGHT INTENSITY:	3050 μw/cm <sup>2</sup>
Magnetism Direction (Longitudinal)			
<b>METHODOLOGY:</b>	<ul style="list-style-type: none"> <li>• Through Visual inspection</li> <li>• Dimensional</li> <li>• MPI inspection with Ultraviolet light</li> </ul>		

Serial No.	Description	Connection		Result Inspection			Dimensional- Inspection													
		Pin	Box	Pin	Box	Body	Pin					Box					Body			
							OD(In)	ID(In)	NECK (In)	Pin (In)	Bevel (In)	OD(In)	CB (In)	CB (In)	BBB (In)	BBB (In)	Bevel (In)	Tongspac e (In)	Box Lth (In)	Overall (In)
MJS2308 245	FOSV	5 1/2"FH	5 1/2"FH	Acc.	Acc.	Acc.	7 1/4"	3 3/4"	5/16"	5"	6 3/4"	7 1/4"	5/2932"	5/8"	-	-	6 3/4"	-	-	34 3/4"
<b>Conclusion :</b>		<b>*01 FOSV above was found "Acceptable". At the time of Inspection (Ready for Use).</b>																		

<b>OD</b>	Outside Diameter	<b>ID</b>	Inside Diameter	<b>SRG</b>	Stress Relief Groove	<b>CB</b>	Counter Bore	<b>BB</b>	Bore Back	<b>FB</b>	Float Bore
<b>EGR</b>	Elevator Groove Recess	<b>SGR</b>	Slip Groove Recess	<b>CR</b>	Crack	<b>B</b>	Bent	<b>PC</b>	Premium Class	<b>RF</b>	Reface
<b>GT</b>	Galled Thread	<b>TP</b>	Thread Pitting	<b>SP</b>	Seal Pitting	<b>TD</b>	Thread Damage	<b>SD</b>	Seal Damage	<b>M</b>	Mashed
<b>1</b>	100 % Coating	<b>2</b>	99-71 % Coating	<b>3</b>	70-40 % Coating	<b>4</b>	Up to 40 %	<b>5</b>	Nil	<b>WT</b>	Wall Thickness
<b>Colors Code:</b>		<b>White</b>	No Defects	<b>Red</b>	Crack or Extreme	<b>Blue</b>	Damage	<b>Green</b>	Seal Damage	<b>Yellow</b>	ACFM

<b>Inspector Name:</b>	RAG SHAH		<b>Review By</b>			
<b>Qualification:</b>	NDT Level I		<b>Senior Inspector:</b>	M.USMAN	<b>Supervisor:</b>	M.SARWAR
<b>Signature:</b>			<b>Customer Name:</b>			
			<b>Customer Signature:</b>			
Original - Client Files		Copy - Area Office		QC/FN/DJ-PB/029 Rev.00 dated 07.Nov2021		

