



CERTIFICATION OF VISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION

Client:	HALLIBURTON (HCT)	Report No:	QC/24/HALL-09-2328
Location:	HCT YARD	Job Number:	020924
Inspection Date:	Monday, September 2, 2024	Next Inspection Date:	Saturday, March 1, 2025
Type Of Inspection:	VISUAL , THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION		
	UNIT DESCRIPTION:	VICE	
	UNIT S/N:	HCT-V-005	
	INSPECTION RESULT :		
	VISUAL , THOROUGH EXAMINATION	unit fully inspected and found free from deforms, cracks, corrosion & mechanical damage	
	MAGNETIC PARTICLE INSPECTION	Welds & forgn areas inspected and found free from cracks and other defects	
	FINAL RESULTS	unit found satisfactory and free of defects at the time of inspection	
	COMMENT:		
Magnetic Particle Inspection With A/C Hand Yoke , Black & White Contrast			
EQUIPMENT DETAILS			
Equipment:	AC-Yoke Test Block	Equipment:	Digital Lux Meter
S.No:	1657	S.No:	2722003
Cal Due Date:	14-Oct-24	Cal Due Date:	16-Oct-24
Black Magnetic Ink Manufacture:	Magnaflux	Batch No:	220605
Whie Contrast Paint Manufacture:	Magnaflux	Batch No:	220602
Equipment:	AC/DC Yoke	S.No:	201504052
Cal Due Date:	14-Oct-24	Cal Due Date:	14-Oct-24
Black Magnetic Ink Manufacture:	Magnaflux	Batch No:	220605
Whie Contrast Paint Manufacture:	Magnaflux	Batch No:	220602
Expiry Date:	JULY.2025		
Expiry Date:	JUN,2025		
Technical Details:	Magnetic Partical Concentration	Method	WMPT Light Intensity
	1.2 to 2.4 ml/100 ml	Wet Magnetic Particle Testing (WMPT)	3640 Lux
Original - Client Files Copy - Area Office QC/FN/MPI/065 Rev.00 DATED 07 Nov 2021			
PERSON DETAILS		REVIEW BY	
INSPECTOR NAME:	M.Shahzad Ahmed	SENIOR INSPECTOR:	ASHRAF ELSAID
QUALIFICATION	ASNT LEVEL II MT & PT & VT	SUPERVISOR:	HANI ALI
STAMP & SIGNATURE:		CLIENT:	