





AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED

Basra, North Rumaila, Quality Control Yard - Iraq



CERTIFICATE OF QUALIFICATION VISUAL AND MAGNETIC PARTICLE INSPECTION AND ULTRASONIC THICKNESS GAUGING INSPECTION & WITNESS PRESSURE TEST

THIS REPORT COMPLIES WITH RECOGNIZED INTERNATIONAL STANDARDS & TECHNICAL REQUIREMENTS

CLIENT:	HALLIBURTON	REPORT NO.:	QC-24-09-TSS-NDT-015						
LOCATION:	BASRA IRAQ	STANDARD:	ASTM E709-21 & ASTM E797-21 & ASME B31.1:2024						
WORK ORDER #	*****	HALLIBURTON DOC	Halliburton Acceptance Criteria WM-GL-HAL-SWT-501						
DATE OF INSPECTION:	Sunday, September 29, 2024	NEXT INSPECTION DATE:	Sunday, September 28, 2025						
TYPE OF INSPECTION:	VISUAL INSPECTION AND MAGNETIC PARTICLE INSPECTION AND ULTRASONIC THICKNESS GAUGING & WITNESS PRESSURE TEST								
DESCRIPTION:	4" STRAIGHT JOINT 1FT H2S 2K (4" 206 WING X THREAD)	SERIAL NO:	364926						
Pump NO:	13119220 CAL DUE DATE 19.AUG.2025	Pressure Gauge NO:	218230280019 CAL DUE DATE 06.MAR.2025						
   ONLINE TRACEABILITY * ALL READINGS IN INCHS **MINIMUM THICKNESS PROVIDED BY CUSTOMER 									
THICKNESS POINTS AREA	WALL THICKNESS RESULT				MINIMUM THICKNESS				
	0°	90°	180°	270°	IN INCHES				
A	0.318	0.325	0.330	0.317	0.218 INCH				
INSPECTION RESULT									
VT & MPI	Accepted	According to ASTM E709-21							
UT	Accepted	According to ASTM E 797-21							
BODY	Accepted	*** These Are The Actual Readings Need To Follow The Halliburton Procedure							
Inspection Evaluation									
MPI -The Above Item Has No Significant Discontinuous At The Time Of Inspection And Found Acceptable According to ASTM E709-21									
Note:MPI Wet Fluorescent inspection Thread With UltraViolet Light									
Magnetic Particle Inspection With A/C Hand Yoke Welds & Critical Areas									
U.T-The Above Item Was Found Acceptable As Per ASTM E797-21									
Pressure Test Witness-The Above Item was Pressure Tested up to 300 PSI A low Pressure Hold for 5 min And Maximum Working pressure 2.000 psi Hold 15 min no Leak was Realized while testing & Pressure Was Stable Accordance To Chart Recorder Attached									
INSPECTION EQUIPMENT DETAILS				TECHNICAL DETAILS					
AC YOKE S.N:	201504048	CAL DUE DATE	14-Oct-24	White Contrast WCP-2	MANUFACTURE	BATCH NO	EXPIRE DATE		
Digital Lux Meter WHITE LIGHT	2722003	CAL DUE DATE	16-Oct-24		Magnaflux	230408	APRIL,2026		
UT THICKNESS GAUGE:	3997	CAL DUE DATE	14-Oct-24	Black Magnetic Ink 7HF	MANUFACTURE	BATCH NO	EXPIRE DATE		
UT TEST BLOCK:	NoBo5087	CAL DUE DATE	15-Oct-24		Magnaflux	230604	JUNE, 2026		
ASTM Test Block:	1657	CAL DUE DATE	14-Oct-24	Fluorescent Magnetic Ink 14HF	MANUFACTURE	BATCH NO	EXPIRE DATE		
DC COIL:	22650	CAL DUE DATE	15-Oct-24		Magnaflux	230503	MAY.2026		
UV BLACK LIGHT:	1898977	CAL DUE DATE	14-Oct-24	Concentration of 14HF:		0.1 to 0.4 ml/100 ml			
WHITE LIGHT INTENSITY:	3630 lux	UV BLACK LIGHT INTENSITY:	3140 µw/cm²	Concentration of 7HF:		1.2 to2.4 ml/100 ml			
PERSON DETAILS			REVIEW BY						
INSPECTOR NAME:	M.Shahzad Ahmed	SENIOR INSPECTOR:	NAVEED HUSSAIN	CLIENT:					
QUALIFICATION:	ISO 9001:2015	INSPECTION SUPERVISOR:	HANI ALI	HBASIGN					
SIGNATURE & STAMP:				DATE:					

Original - Client Files Copy - Area Office QC/TN/PT/077 Rev.00 DATED 07.NOV. 2021

