



Visual & Magnetic Particles Examination Report

Client:	Aberdeen Technical Service Company	Certificate no:	QC-B-03-25-0100/15
Location:	Aberdeen Yard	Job Order No:	QC-B-03-25-0100
Date of Examination:	14-Mar-2025	Next Inspection Due:	13-Sep-2025

Serial Number	Description of the examined equipment	Result
MOD70/DL/F360 MOD70/EU/F327 MOD70/S4/F235 MOD70/S2/F320 MOD70/EU/F324 MOD70/DL/F332	Modular Spreader Beam	Accept



NDT Equipment Details

Standard	ASTEM E-709	Viewing Condition:	Colored Media	Method	WET
Yoke	Permanent	Serial No:	PY-09	Due Date	11. May.2025
White Contrast	WCP-2	Batch No:	008A009	Due Date	April.2026
Black Ink	7HF	Batch No:	008A103	Due Date	Jun.2026

NDT procedure

Visual and MPI were carried out for the above description and found free of surface defects at the time of inspection

Identification of any part found to have a defect and a description of the defect: None

Particulars of any repair, renewal, or alteration required to remedy the defect identified above: None

All MPI was performed as per the instructions of OEM, and the measurements were done by OEM.

LEEA & ASNT Level II Inspector Name:	Signature	Authenticating This Report:	Signature
Mohamed Abdulla		Ashraf ElSaid	