

**AI TAKAMUL COMPANY FOR ENGINEERING TESTS
AND PROFESSIONAL SAFETY LIMITED**
Basra, North Rumaila, Quality Control Yard - Iraq



DEFECTED CERTIFICATION OF VISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION

Client:	HALLIBURTON CMT	Report No:	QC-25-04-HALL-NDT-050
Location:	CMT YARD	Job Number:	4042025
Inspection Date:	Friday, April 4, 2025	Next Inspection Date:	-
Type Of Inspection:	VISUAL, THOROUGH EXAMINATION & MAGNETIC PARTICLE INSPECTION	Specification:	ASTM E709 & ASTM E 1444 (2016) ASME V Article 7 (2019)
		UNIT DESCRIPTION:	ISO CORNER CONTAINER
		UNIT S/N:	CRXU110935-3
		UNIT DIM:	5.95 M (L) X 2.30 M (W) X 2.46 M (H)
		UNIT MAX GROSS WEIGHT:	30,480 KG
		INSPECTION RESULT :	
VISUAL , THOROUGH EXAMINATION		BROKEN & CRACKS FROM TOP SIDE RAIL AERA REJECTED	
MAGNETIC PARTICLE INSPECTION		-	
FINAL RESULTS		REJECTED	
COMMENT:			
Magnetic Particle Inspection With A/C Hand Yoke , Black & White Contrast			

EQUIPMENT DETAILS						PERSON DETAILS		REVIEW BY	
Equipment:	AC-Yoke Test Block	Equipment:	Digital Lux Meter	Equipment:	AC/DC Yoke	INSPECTOR NAME: ASHRAF ELSAID		SENIOR INSPECTOR:	MOHAMED ABDALLAH
S.No:	1657	S.No:	2722003	S.No:	201504052				
Cal Due Date:	11-Apr-25	Cal Due Date:	13-Apr-25	Cal Due Date:	11-Apr-25	QUALIFICATION: ASNT LEVEL II MT & PT & VT		CLIENT:	
Black Magnetic Ink Manufacture:	Magnaflux	Batch No:	230604	Expiry Date:	MAY.2026				
Whie Contrast Paint Manufacture:	Magnaflux	Batch No:	230408	Expiry Date:	APRIL,2026	STAMP & SIGNATURE:		CLIENT:	
Technical Details:	Magnetic Partical Concentration		Method		WMPT Light Intensity				
	1.2 to 2.4 ml/100 ml		Wet Magnetic Particle Testing (WMPT)		3670 Lux				

Original - Client Files Copy - Area Office QC/FN/MPI/065 Rev.00 DATED 07 Nov 2021