



Visual & Magnetic Particles Examination Report

Client:	DAQING DRILLING COMPANY	Certificate no:	QC-B-05-25-0331-1/01
Location:	DQ RIG 012	Job Order No:	QC-B-05-25-0331
Date of Examination:	09-June-2025	Next Inspection Due:	08-Dec-2025
Unit Serial Number	Description of the examined equipment		Result
BO-001	BOP Test Flange Skid Lifting Lugs		Accept
Lugs S/N:	S1, S2, S3, S4		





NDT Equipment Details

Standard	ASTM E 709	Viewing Condition:	Colored Media	Method	WET
Yoke	Permanent	Serial No:	PY-10	Due Date	10. Nov.2025
White Contrast	WCP-2	Batch No:	008A009	Due Date	April.2026
Black Ink	7HF	Batch No:	008A103	Due Date	Jun.2026

NDT procedure

Visual and MPI were carried out for the above description and found free of surface defects at the time of inspection
Identification of any part found to have a defect and a description of the defect: None
Particulars of any repair, renewal, or alteration required to remedy the defect identified above: None
All MPI was performed per OEM's instructions, and OEM did the measurements.

LEEA & ASNT Level II Inspector Name:		Authenticating This Report:	
Khaled Mahmoud		Mohammed Abdulla	