

LIFTING ACCESSORIES CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB Basra	CERTIFICATION NO:	QC-SLB-25073-027
LOCATION:	WIRE LINE WORKSHOP	JOB NO:	QC-SLB-25073
EXAMINATION DATE:	06/MAR/2025		
LAST INSPECTION	NEXT INSPECTION DATE	PROOF LOAD TEST DATE	
11/AUG/2024	05/SEP/2025	BY MANUFACTURE	
IDENTIFICATION NO	DESCRIPTION	QTY	SWL
A908	Four Leg Wire Rope Sling. Diameter: 20 mm Length: 3 M IWRC.6 X 36 GAL V MECHANICALLY SPLICEI WITH STEEL FERRULE C/W MASTER LINK ASSEMBLY AT TOP THIMBLE EYE BOTH END SAFETY FACTOR 5:1 	01	10.7 TON @ 0-45°
Applicable Reference Standard:	BS EN 13414-1:2003+A2:2008	UNIT # 041	
* Is this the first examination after installation or assembly at a new site or location?	YES	NO	✓
	Was the examination carried out?		
* If the answer to the above question is YES has the equipment been installed correctly?	YES	✓	NO
	* Within an interval of 6 months?		
	YES	✓	NO
	* Within an interval of 12 months?		
	YES	✓	NO
	* By an examination scheme?		
	YES	✓	NO
	* After the occurrence of exceptional circumstances?		
	YES	✓	NO
Identification Of Any Part Found To Have A Defect Which Is Or Could Become A Danger To Persons And A Description Of The Defect: None			
Is The Above A Defect Which Is Of Immediate Danger To Persons		YES	NO
Is The Above A Defect Which Is Not Yet But Could Become A Danger To Persons: (If YES State The Date By When)		NO	✓
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above:		By:	
None			
** Visual And Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?	Yes Accept	✓	NO Reject

INSPECTOR	SIGNATURE:	SUPERVISOR:	SIGNATURE:
Mohamed Abdallah		ASHRAF ELSAAD	

THIS IS TO CERTIFY THAT: The above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found satisfactory at the time of Inspection and considered Safe for Lifting.

