




Al Takamul Company for Engineering Services
Quality Control – Iraq

LIFTING ACCESSORIES OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	SLB BASRA	Certificate no:	QC-SLB-25100-27A
Location:	Artificial Lift Backyard	Job Order Number:	QC-SLB-25100
Date of Examination:	23-Jun-2025	Next Inspection Due:	22-Dec-2025
Last Inspection		Last Proof Load Test Date	
N/A		By Manufacture	

Serial Number:	QTY	Description	Load Capacity SWL
202001NOS087	01	SKID # 202001NOS087 FULLY WELDED STEEL CONSTRUCTION WITH FOUR TOP-MOUNTED LIFTING POINTS. DIMENSIONS: 2.40 m (W) X 3.15 m (H) X 6 (L) MAX. GROSS MASS: 9.2 Ton.	10 Ton
Reference Standard:	BS EN ISO 10855		
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:
	22 mm	30 mm	140 mm
		Height:	100 mm



Is this the first examination after Installation or assembly at a new site or location?					Was the examination carried out? Within an interval of 6 months? With an interval of 12 months? In accordance with an examination scheme? After the occurrence of exceptional circumstances?				
	YE S		N O	✓		YE S	✓	N O	
If the answer to the above question is YES has the equipment been installed correctly?						YE S		N O	✓
	YE S	✓	N O			YE S	✓	N O	
	N/A					YE S		N O	✓

Identification of any part found to have a defect, which is or could not become a danger to persons, and a description of the defect. NONE

Is the above a defect, which is of immediate danger to persons?

YE S		NO	✓
---------	--	----	---

Is the above a defect, which is not yet but could become a danger to persons? YES by:

Particulars of any repair, renewal, or alteration required to remedy the defect identified above:

Particulars of any tests carried out as part of the examination: NONE

** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory

** MPI was carried out on the pad eyes Welding Areas and found satisfactory, Check MPI Certificate : attached.

IS THIS EQUIPMENT SAFE TO OPERATE?

YES	✓	NO	
-----	---	----	--

LEEA & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Mohammed Abdallah		ASHRAF ELSAAD	

THIS IS TO CERTIFY THAT: a competent person, on the above-mentioned owner's work location on the date shown above and the equipment described in this report was inspected in accordance with the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found satisfactory at the time of inspection. And considered Safe for Lifting.

