



Al Takamul Company for Engineering Services
Quality Control – Iraq

LIFTING ACCESSORIES OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB Basra	CERTIFICATION NO:	QC-SLB-25180-01
LOCATION:	WIRE LINE WORKSHOP		
EXAMINATION DATE:	09/Jul/2025	JOB NO:	QC-SLB-25180
LAST INSPECTION		NEXT INSPECTION DATE	
N/A		09/Jan/2026	

IDENTIFICATION NO	DESCRIPTION	QTY	SWL
0548765-1-5-11	<u>SLING SAVER SHACKLE FOR LOGIN UNIT RIG UP</u> Manufacturer: SLB Type: SHACKLE 	01	45190 LBS (20T5)
Applicable Reference Standard:	SLB Mechanical Lifting Standard / US FED SPEC RR-C-27 1 D		
* Is this the first examination after installation or assembly at a new site or location?	Was the examination carried out?		
	YES	NO	✓
* If the answer to the above question is YES has the equipment been installed correctly?	* Within an interval of 6 months?		
	YES	NO	✓
	* Within an interval of 12 months?		
	YES	NO	✓
	* By an examination scheme?		
	YES	NO	✓
	* After the occurrence of exceptional circumstances?		
	YES	NO	✓
Identification Of Any Part Found To Have A Defect Which Is Or Could Become A Danger To Persons And A Description Of The Defect: None			
Is The Above A Defect Which Is Of Immediate Danger To Persons		YES	NO ✓
Is The Above A Defect Which Is Not Yet But Could Become A Danger To Persons: (If YES State The Date By When)		NO	By: YES
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None			
** Visual And Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?	Yes Accept	✓	NO Reject

LEEA & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Mohammed Abdullah		Ashraf Elsaad	

THIS IS TO CERTIFY THAT: a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

