

## CERTIFICATION OF VISUAL THOROUGH EXAMINATION & DYE PENETRANT INSPECTION

CLIENT:	HALLIBURTON WPS	REPORT NO.	QC-25-1020-WPS-NDT-062
LOCATION:	WPS YARD	NEXT INSPECTION DATE:	Tuesday, December 30, 2025
INSPECTION DATE:	Tuesday, July 1, 2025	ACCEPTANCE CRITERIA:	ASTM E165-23
TYPE OF INSPECTION:	VISUAL , THOROUGH EXAMINATION & DYE PENETRANT INSPECTION (DPI)	HAL DOCUMENTS NO	Halliburton Doc. (LPI ProcedureD00976849 Revision F (HAL DOC: ST-GL-HAL-HSE-0420)

DESCRIPTION:	C PLATE	SWL:	5000 LBS	SERIAL NUMBER:	26504-04 , 27069-03 , 13467586		
				SIZE:	3-3/8 - 3-5/8		
				INSPECTION RESULT :			
				VISUAL , THOROUGH EXAMINATION	Above Item fully inspected and found freedom from deforms, cracks, corrosion & mechanical damage		
				DYE PENETRANT INSPECTION (DPI)	forgn areas inspected and found freedom from cracks and other defects		
				FINAL RESULTS	Above Item found satisfactory and free of defectsat the time of inspection		
				TECHNICAL DETAILS			
TECHNIQUE 2 - TYPE II VISIBLE, METHOD 'A' WATER -WASHABLE							
PENETRANT DWELL TIME:		30 minutes		DEVELOPER DWELL TIME:		15 minutes	
Test Part Temperature:		102 °F		WHITE LIGHT INTENSITY:		3620 LUX	



EQUIPMENT DETAILS						PERSONNEL DETAILS		REVIEW BY	
EQUIPMENT :	COMPARATOR BLOCK	EQUIPMENT :	Digital Lux Meter	EQUIPMENT :	INFRARED THERMOMETER	INSPECTOR NAME: ASHRAF ELSAID		SENIOR INSPECTOR:	MOHAMED ABDALLAH
S.N:	11223	S.N:	2722003	S.N:	201704125	QUALIFICATION: ASNT LEVEL II MT & PT& VT & UT			
Cal Due Date:	08,OCT,2025	Cal Due Date:	08,OCT,2025	Cal Due Date:	07,OCT,2025				
Red Penetrant Manufacture:	Magnaflux	Batch No:	230206	EXPIRE DATE:	FEB,2026			CLIENT:	<b>ALI Talib HB48903</b> Date: 02-JULY-2025 Signature Haliburton
Developer Manufacture:	Magnaflux	Batch No:	230608	EXPIRE DATE:	JUNE,2026				
WATER PRESSURE	30 PSI	P. GAUGE	SSR825	DUE CAL DATE:	07,OCT,2025				

Original - Client Files      Copy - Area Office      QC/FN/DPI/NDT/022      Rev.00      Dated: 07 Nov 2021