


Wall Thickness Inspection Certificate

Client:	SLB BASRA	Report No:	QC-SLB-25193-11
Work Location:	SLIK LINE WORKSHOP UNIT 007	Date Of Inspection:	23/Jul/2025
Reference:	Customer spec ASTM E797	Next Inspection Date:	22/Jan/2026

Specification:	☐ API ☐ DS1 ☒ Customer spec ☐ Other	
Inspection method:	☒ MPI ☐ Wet ☐ Dry ☐ Dye Penetrant ☐ VTI ☒ Ultrasonic wall thickness spot test ☐ Others	
Equipment used:	☐ UVB light ☐ AC yoke ☐ DC coil ☒ Ultrasonic T.G. ☐ Other	

Material Inspected:	LUBRICATOR 3"10 FT	OD:	3.520 in	ID:	3.00 in
----------------------------	---------------------------	------------	----------	------------	---------



Serial No.	Ultrasonic Thickness Measurements				Minimum Thickness
22N08405	0.310 in	0.317 in	0.325 in	0.297 in	0.140 in

Inspection Evaluation:	U.T	During All The Reading Are Within The Tolerance And Accepted Min Thickness According to Schlumberger Reference.
-------------------------------	-----	---

Inspection Equipment Details:	U.T Wall Thickness	Serial No	14526	NEXT Cal Date	23-Aug-2025
--------------------------------------	--------------------	-----------	-------	----------------------	-------------

Min = Minimal W. T	TE=Thread Elongation	CO= Corrosion	W = Washout	M = Flat spot / Mash	SD= shoulder Damage
--------------------	----------------------	---------------	-------------	----------------------	---------------------

SUPERVISOR	M-TAREK	Inspection Engineer:	RAMI SALAMA
-------------------	----------------	-----------------------------	--------------------

