



Online Traceability

AL TAKAMUL COMPANY FOR ENGINEERING SERVICES  
QUALITY CONTROL - IRAQ

**Visual Through Examination & Magnetic Particles Examination Certificate**

<b>Client</b>	<b>SLB BASRA</b>	<b>Location</b>	<b>TESTING WORK SHOP (DST TOOLS)</b>
<b>Date of Examination:</b>	<b>21/Jul/2025</b>	<b>Certificate No:</b>	<b>QC-SLB-25196-11</b>
<b>Date of Next Through Examination:</b>	<b>20/Jan/2026</b>	<b>Specification</b>	<b>ASTM E709 &amp; ASTM E 1444 (2016) ASME V Article 7 (2019) ASTM E165</b>
<b>Description of the Examined Equipment</b>		<b>Serial Number</b>	<b>Result</b>
<b>TFTV - FEB</b>		<b>01218</b>	<b>PASS</b>

**PARTS DETAIL**

SERIAL NO.	DESCRIPTION
H782114AE	Valve Housing
4580250593-1-3	Top Sub
H782051AE	Operaor Housing
H522402	Bypass operation Mandrel
6VL05366-2-1	Operator Extension
	Flapper Housing Extension
	Rupture Disc Sub
	Bottom Sub



**INSPECTION RESULT :**

<b>VISUAL THOROUGH EXAMINATION</b>	All parts inspected and found free from deforms, cracks, corrosion & mechanical damage
<b>MPI / DPI</b>	Welds & forgn areas inspected and found free from cracks and other defects
<b>FINAL RESULTS</b>	Unit found satisfactory and free of defects at the time of inspection

**NDT Equipment Details**

Red Penetrant	230206	Feb-26	Developer	230608	Jun-26
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	23-Aug-25
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A103	Due Date:	Jul-25

<b>ASNT Level II Inspector Name:</b>	<b>Authenticating This Report:</b>	<b>Signature &amp; Stamp:</b>	<b>Review Signature &amp; Stamp:</b>
<b>M-SHAHZAD</b>	<b>M-TAREK</b>		

