

Visual Through Examination & Magnetic Particles Examination Report

Client	SLB BASRA		Location		WIRE LINE SKID # 030	
Date of Examination:	22/Jul/2025		Certificate No:		QC-SLB-25190-12B	
Date of Next Through Examination:	21/Jan/2026		Job Order Number:		QC-SLB-25190	
Description of the Examined Equipment			Serial Number		Result	
LIFTING CLAMP			064M		Pass	
HOLE DIMENSION	PIN HOLE	THICKNESS	LENGTH PASS	HIGHT	SWL	
	19mm	40mm	N/A	N/A	3 Ton	



NDT Equipment Details					
Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	23-Aug-25
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A205	Due Date:	Jul-26
NDT Procedure					
Visual and MPI carried out for the above description and found free of surface defects at the time of inspection					
Identification of any part found to have a defect and a description of the defect: None					
Particulars of any repair, renewal or alteration required to remedy the defect identified above: None					

ASNT Level II Inspector
Name:

MOHAMED ABDULLAH

Authenticating This Report:

ASHRAF ALSAAD

Signature & Stamp:



Review Signature & Stamp:

