

**AI TAKAMUL COMPANY FOR ENGINEERING TESTS
AND PROFESSIONAL SAFETY LIMITED**

Basra, North Rumaila, Quality Control Yard - Iraq



INSPECTION REPORT

Client:	SLB BASRA	Report No:	QC-SLB/25196-15
Location:	Testing Work shop	Job No:	QC-SLB/25196
Date:	21/Jul/2025	Client Ref Standard:	Customer Specs
Description:	X-OVER	Inspection Ref Standard:	DS1 Vol. 3- 5th Edition

Identification NO.	Description	BOX CONNECTION									PIN CONNECTION										Body Remarks	Overall length
		CONN	Fishing Neck Le	OD	Bevel	CB Dia	CB Dep	BB Dia	BB Len	Remarks	CONN	Tong Space	Pin Len	OD	Bevel	ID	Seal w	SRG Dia	SRG W	Remarks		
RT8000506-2	X-OVER	3 1/2 IF		5"	4-20/32"	4-4/32"	18/32"			Accepted	3-1/2 PH-6			5"		2-1/2"				Accepted	Accepted	15-1/4"

COMMENTS:	X-over end connections & fullbody inspected (MPI) and found No significant indication were observed at the time of inspection - Accepted.	Summary Of Results Connection																			
		Connection Accepted: (White)		01 Ea. Box +01 Ea. Pin																	
		Connection to be Repair:(Yellow)		00 Ea. Box +00 Ea. Pin																	
		Connection defective: (Red)		00 Ea. Box +00 Ea. Pin																	

EQUIPMENT DETAILS							INSPECTED BY		REVIEW BY	
EQUIPMENT :	AC/DC YOKE	Shooting Coil DC	UV Black Light	Ultraviolet Meter	Field indicator	Other	INSPECTOR NAME:		SUPERVISOR:	M-TAREK
S.N:	201504046	2260	23659	1895309	11-851		QUALIFICATION:			
Cal Due Date:	23.Aug.2025	23.Aug.2025	23.Aug.2025	23.Aug.2025	23.Aug.2025		ASNT LEVEL II MT & PT & VT			
Consumables:	White Contrast	Black Magnetic Ink	Fluorescent Ink	Other	Other		STAMP & SIGNATURE:			
Manufacture:	MAGNAFLUX	MAGNAFLUX	MAGNAFLUX							
Batch No:	220301	220309	200403							
EXPIRE DATE:	Jul-25	Jul-25	Jul-25							

Original - Client Files Copy - Area Office QC/FN/MPI/065 Rev.00 DATED 01 AUG 2021

