

LIFTING ACCESSORIES OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	SLB - BASRA	Certificate no:	QC-SLB-25186/30
Location:	MAST # 2 TEAM#2	Job Order No:	QC-SLB-25186
Date of Examination:	15-Jul-2025	Next Inspection Due:	14- Jan -2026
Last Inspection		Last Proof Load Test Date	
N/A		By Manufacture	

IDENTIFICATION NO	DESCRIPTION	QTY	SWL
5985 5965 5996 5952 6001	ROUND SLING (F.S.R) Manufacture: DELTAPLUS Safety Factor: 7:1 REF No.: 51134 Length: 6 m Colour: Yellow 	05	Vertical 3000 kg Checker 2400 Kg Basket 6000 kg
Applicable Reference Standard:	EN 1492-2: 2000+A1:2008		
* Is this the first examination after installation or assembly at a new site or location?	Was the examination carried out?		
	YES	NO	✓
* If the answer to the above question is YES has the equipment been installed correctly?	* Within an interval of 6 months?		
	YES	NO	✓
	* Within an interval of 12 months?		
	YES	NO	✓
	* By an examination scheme?		
	YES	NO	✓
	* After the occurrence of exceptional circumstances?		
	YES	NO	✓
Identification Of Any Part Found To Have A Defect Which Is Or Could Become A Danger To Persons And A Description Of The Defect: None			
Is The Above A Defect Which Is Of Immediate Danger To Persons		YES	NO
Is The Above A Defect Which Is Not Yet But Could Become A Danger To Persons:		NO	YES
(If YES State The Date By When)		✓	By:
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None			
** Visual And Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?		Yes Accept	NO Reject

LEE & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Mohammed Tarek		Mohammed Abdullah	

THIS IS TO CERTIFY THAT: a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Equipment Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.