

	Online Traceability	AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED QUALITY CONTROL-IRAQ

Visual Through Examination & Magnetic Particles Examination Report

Client	SLB Basra		Location		WPS-FRAC YARD	
Date of Examination:	27/Jul/2025		Certificate No:		QC-SLB/25195-40	
Date of Next Through Examination:	26/Jan/2026		Job Order Number:		QC-SLB/25195	
Description of the Examined Equipment			Serial Number		Result	
HYDRAULIC POWER PACK (PAD EYES) SKID DIMENSION: WIDTH, 1.8m HEIGHT, 2.13m, LENGTH, 2.4m			SUS04319Y0937		Pass	
HOLE DIMENSION	PIN HOLE	THICKNESS	LENGTH PASS	HIGHT	SWL	
	28 mm	12 mm	175 mm	60 mm	6 Ton	



INSPECTION RESULT :

VISUAL THOROUGH EXAMINATION	inspected and found free from deforms, cracks, corrosion & mechanical damage
MAGNETIC PARTICLE INSPECTION	Welds & forgn areas inspected and found free from cracks and other defects
FINAL RESULTS	Found satisfactory and free of defects at the time of inspection

NDT Equipment Details

Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	23-Aug-25
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A103	Due Date:	Jul-26
ASNT Level II Inspector Name:	Authenticating This Report		Signature & Stamp:		Review Signature & Stamp:
Mohammad Abdullah	Ashraf Asaad				

