

		Online Traceability	AL TAKAMUL COMPANY FOR ENGINEERING SERVICES QUALITY CONTROL - IRAQ		
Visual Through Examination & Magnetic Particles Examination Report					
Client	SLB Basra	Location	WPS-FRAC YARD		
Date of Examination:	20/Jul/2025	Certificate No:	QC-SLB/25167-44		
Date of Next Through Examination:	19/Jan/2026	Job Order Number:	QC-SLB/25167		
Description of the Examined Equipment		Serial Number	Result		
King Pin for Super Pump		SPF3430Y0126	Pass		
  SPF34306Y0126 Type: SPF-343 					
INSPECTION RESULT :					
VISUAL THOROUGH EXAMINATION	Unit inspected and found free from deforms, cracks, corrosion & mechanical damage				
MAGNETIC PARTICLE INSPECTION	Forgn areas inspected and found free from cracks and other defects				
FINAL RESULTS	Unit found satisfactory and free of defects at the time of inspection				
NDT Equipment Details					
Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	PY-09	Due Date:	23-Aug-2025
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A103	Due Date:	Jul-25
ASNT Level II Inspector Name:	Authenticating This Report:	Signature & Stamp:		Review Signature & Stamp:	
Bilal Akram	Mohamed Tarek				
        					
QC-QA-MT-010 Rev.02Date SEP-2024.					