



Al Takamul Company for Engineering Services
Quality Control – Iraq

LIFTING ACCESSORIES OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	SLB-BASRA (GEO SERVICE)	Certificate no:	QC-SLB-25191-03
Location:	SLB BASE	Job Order No:	QC-SLB-25191
Date of Examination:	22.Jul.2025	Next Inspection Due:	21.Jan.2026
Last Inspection		Last Proof Load Test Date	
N/A		BY MANUFACTURE	

IDENTIFICATION NO	DESCRIPTION	QTY	SWL
04124V	Five Leg Wire Rope Sling TOP LEG Diameter: 35 mm Length: 3.0 m FOUR LEG Diameter: 26 mm Length: 5.0 m IWRC, MECHANICALLY SPLICED WITH STEEL FERRULE C/W MASTER LINK ASSEMBLY HARD EYE BOTH ENDS SAFETY FACTOR 5:1	01	16.59 TON
Applicable Reference Standard:	BS EN 13414-1:2003+A2:2008		
* Is this the first examination after installation or assembly at a new site or location?	Was the examination carried out?		
	YES	NO	✓
* If the answer to the above question is YES has the equipment been installed correctly?	* Within an interval of 6 months?		
	YES	NO	✓
	* Within an interval of 12 months?		
	YES	NO	✓
	* By an examination scheme?		
	YES	NO	✓
	* After the occurrence of exceptional circumstances?		
	YES	NO	✓
Identification Of Any Part Found To Have A Defect Which Is Or Could Become A Danger To Persons And A Description Of The Defect: None			
Is The Above A Defect Which Is Of Immediate Danger To Persons		YES	NO
Is The Above A Defect Which Is Not Yet But Could Become A Danger To Persons: (If YES State The Date By When)		NO	YES
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None			
** Visual And Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?	Yes Accept	✓	NO Reject

LEEA & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Mohammed Abdallah		Ashraf Alsaed	

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.



Online Traceability

AL TAKAMUL COMPANY FOR ENGINEERING
SERVICES
QUALITY CONTROL - IRAQ

Visual Through Examination & Magnetic Particles Examination Certificate

Client	SLB-BASRA (GEO SERVICE)	Location	SLB BASE
Date of Examination:	22/Jul/2025	Certificate No:	QC-SLB-25191-06
Date of Next Through Examination:	21/Jan/2026	Job No:	QC-SLB-25191
Description of the Examined Equipment		Serial Number	Result
(MUD LOGGING UNIT)		2100	Pass



INSPECTION RESULT :

VISUAL THOROUGH EXAMINATION	Unit inspected and found free from deforms, cracks, corrosion & mechanical damage
MAGNETIC PARTICLE INSPECTION	Welds & forgn areas inspected and found free from cracks and other defects
FINAL RESULTS	Unit found satisfactory and free of defects at the time of inspection

NDT Equipment Details


Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	23-Aug-25
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A103	Due Date:	Jul-27
ASNT Level II Inspector Name:	Authenticating This Report:	Signature & Stamp:		Review Signature & Stamp:	
Mohammed Aballah	Ashraf Alsaed				



LIFTING ACCESSORIES OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	SLB-BASRA (GEO SERVICE)	Certificate no:	QC-SLB-25191-08
Location:	SLB BASE	Job Order No:	QC-SLB-25191
Date of Examination:	22.Jul.2025	Next Inspection Due:	21.Jan.2026
Last Inspection		Last Proof Load Test Date	
N/A		BY MANUFACTURE	

IDENTIFICATION NO	DESCRIPTION						QTY	SWL	
MS-230763A MS-230763B MS-230763C MS-230763D	<u>Safety pin bow Shackles</u> <u>Diameter:</u> 1” <u>Grade:</u> 6 <u>Manufacturer:</u> GP 						04	8.5 TON	
Applicable Reference Standard:	BS EN 13889/US FED SPEC RR-C-27 1 D								
* Is this the first examination after installation or assembly at a new site or location?	YES			NO			Was the examination carried out?		
				√			* Within an interval of 6 months?		
							YES		
* If the answer to the above question is YES has the equipment been installed correctly?	YES			NO			* Within an interval of 12 months?		
							YES		
							NO		
	YES			NO			* By an examination scheme?		
							YES		
							NO		
Identification Of Any Part Found To Have A Defect Which Is Or Could Become A Danger To Persons And A Description Of The Defect: None									
Is The Above A Defect Which Is Of Immediate Danger To Persons						YES		NO	
Is The Above A Defect Which Is Not Yet But Could Become A Danger To Persons: (If YES State The Date By When)						NO		By:	
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None									
** Visual And Dimension Check was Carried Out.									
Is This Equipment Safe To Operate?				Yes Accept		√		NO Reject	

LEEA & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Mohammed Abdallah		Ashraf Alsaed	

THIS IS TO CERTIFY THAT; a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.