

		Online Traceability	AI TAKAMUL COMPANY FOR ENGINEERING TESTS AND PROFESSIONAL SAFETY LIMITED QUALITY CONTROL-IRAQ		
Visual Through Examination & Magnetic Particles Examination Report					
Client	SLB Basra	Location	MI SWACO WORKSHOP		
Date of Examination:	28/Aug/2025	Certificate No:	QC-SLB-25221-01B		
Date of Next Through Examination:	27/Feb/2026	Job Order Number:	QC-SLB-25221		
Description of the Examined Equipment		Serial Number	Result		
Centrifugal Pump		393S	Pass		
    					
INSPECTION RESULT :					
VISUAL THOROUGH EXAMINATION	Unit inspected and found free from deforms, cracks, corrosion & mechanical damage				
MAGNETIC PARTICLE INSPECTION	Welds & forgn areas inspected and found free from cracks and other defects				
FINAL RESULTS	Unit found satisfactory and free of defects at the time of inspection				
NDT Equipment Details					
Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	22-Jun-26
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A103	Due Date:	Jul-26
ASNT Level II Inspector Name:	Authenticating This Report:		Signature & Stamp:		Review Signature & Stamp:
Mohamed Abdallah	Ashraf Alsaad				
       					
QC-QA-MT-048 Rev.00 01Date Jul-2024.					