

**AI TAKAMUL COMPANY FOR ENGINEERING TESTS  
AND PROFESSIONAL SAFETY LIMITED**

Basra, North Rumaila, Quality Control Yard - Iraq



**INSPECTION REPORT**

|                     |                   |                                 |                         |
|---------------------|-------------------|---------------------------------|-------------------------|
| <b>Client:</b>      | SLB BASRA         | <b>Report No:</b>               | QC-SLB/25204-04         |
| <b>Location:</b>    | Testing Work shop | <b>Inspection Ref Standard:</b> | DS1 Vol. 3- 5th Edition |
| <b>Date:</b>        | 1/Aug/2025        | <b>Client Ref Standard:</b>     | Customer Specs          |
| <b>Description:</b> | X-Over Sub        | <b>Serial No:</b>               | ESUB-M01550-02-01       |

| S/N               | BOX CONNECTION |                 |        |       |        |        |        |        |          | PIN CONNECTION |            |         |        |       |        |        |         |       |          | Body Remarks | Overall length |
|-------------------|----------------|-----------------|--------|-------|--------|--------|--------|--------|----------|----------------|------------|---------|--------|-------|--------|--------|---------|-------|----------|--------------|----------------|
|                   | CONN           | Fishing Neck Le | OD     | Bevel | CB Dia | CB Dep | BB Dia | BB Len | Remarks  | CONN           | Tong Space | Pin Len | OD     | Bevel | ID     | Seal w | SRG Dia | SRG W | Remarks  |              |                |
| ESUB-M01550-02-01 | 3-1/2 PH-6     | ....            | 4-1/2" | ....  | ....   | ....   | ....   | ....   | Accepted | 3-1/2 VAM-TOP  | ....       | ....    | 4-1/2" | ....  | 2-7/8" | ....   | ....    | ....  | Accepted | Accepted     | 17-1/4"        |
|                   |                |                 |        |       |        |        |        |        |          |                |            |         |        |       |        |        |         |       |          |              |                |
|                   |                |                 |        |       |        |        |        |        |          |                |            |         |        |       |        |        |         |       |          |              |                |
|                   |                |                 |        |       |        |        |        |        |          |                |            |         |        |       |        |        |         |       |          |              |                |
|                   |                |                 |        |       |        |        |        |        |          |                |            |         |        |       |        |        |         |       |          |              |                |
|                   |                |                 |        |       |        |        |        |        |          |                |            |         |        |       |        |        |         |       |          |              |                |
|                   |                |                 |        |       |        |        |        |        |          |                |            |         |        |       |        |        |         |       |          |              |                |

|                  |                                                                                                                                                    |  |  |  |  |  |  |  |  |  |                                      |                        |  |  |  |  |  |  |  |  |  |
|------------------|----------------------------------------------------------------------------------------------------------------------------------------------------|--|--|--|--|--|--|--|--|--|--------------------------------------|------------------------|--|--|--|--|--|--|--|--|--|
| <b>COMMENTS:</b> | X-Over Sub end connections & fullbody inspected ( MPI ) and found<br>No significant indication were observed at the time of inspection - Accepted. |  |  |  |  |  |  |  |  |  | <b>Summary Of Results Connection</b> |                        |  |  |  |  |  |  |  |  |  |
|                  |                                                                                                                                                    |  |  |  |  |  |  |  |  |  | Connection Accepted: (White)         | 01 Ea. Box +01 Ea. Pin |  |  |  |  |  |  |  |  |  |
|                  |                                                                                                                                                    |  |  |  |  |  |  |  |  |  | Connection to be Repair:(Yellow)     | 00 Ea. Box +00 Ea. Pin |  |  |  |  |  |  |  |  |  |
|                  |                                                                                                                                                    |  |  |  |  |  |  |  |  |  | Connection defective: (Red)          | 00 Ea. Box +00 Ea. Pin |  |  |  |  |  |  |  |  |  |

| EQUIPMENT DETAILS    |                |                    |                 |                   |                 |       | INSPECTED BY                  |                                                                                      | REVIEW BY          |         |
|----------------------|----------------|--------------------|-----------------|-------------------|-----------------|-------|-------------------------------|--------------------------------------------------------------------------------------|--------------------|---------|
| <b>EQUIPMENT :</b>   | AC/DC YOKE     | Shooting Coil DC   | UV Black Light  | Ultraviolet Meter | Field indicator | Other | <b>INSPECTOR NAME:</b>        |  | <b>SUPERVISOR:</b> | M-TAREK |
| <b>S.N:</b>          | 201504046      | 2260               | 23659           | 1895309           | 11-851          |       | <b>QUALIFICATION:</b>         |                                                                                      |                    |         |
| <b>Cal Due Date:</b> | 23.Aug.2025    | 23.Aug.2025        | 23.Aug.2025     | 23.Aug.2025       | 23.Aug.2025     |       | ASNT LEVEL II<br>MT & PT & VT |                                                                                      |                    |         |
| <b>Consumables:</b>  | White Contrast | Black Magnetic Ink | Fluorescent Ink | Other             | Other           |       | <b>STAMP &amp; SIGNATURE:</b> |                                                                                      |                    |         |
| <b>Manufacture:</b>  | MAGNAFLUX      | MAGNAFLUX          | MAGNAFLUX       |                   |                 |       |                               |                                                                                      |                    |         |
| <b>Batch No:</b>     | 220301         | 220309             | 200403          |                   |                 |       |                               |                                                                                      |                    |         |
| <b>EXPIRE DATE:</b>  | Mar-27         | Mar-27             | Mar-27          |                   |                 |       |                               |                                                                                      |                    |         |

Original - Client Files Copy - Area Office QC/FN/MPI/065 Rev.00 DATED 01 AUG 2021

