

LIFTING ACCESSORIES CERTIFICATE OF THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

CLIENT:	SLB BASRA	CERTIFICATE NO:	QC-SLB-25209-172
LOCATION:	ARTIFICIAL LIFT		
EXAMINATION DATE:	24/Aug/2025	JOB NO:	QC-SLB-25209
LAST INSPECTION	NEXT INSPECTION DATE	LAST PROOF LOAD TEST DATE	
24/Feb/2025	23/Feb/2026	BY MANUFACTURE	
IDENTIFICATION NO	DESCRIPTION	QTY	SWL
4366 4545 1315	<u>LIFTING CLAMP ASSEMBLY</u> Lifting Clamp Assembly, Into Two Halves Bolted Together Complete of Two Lifting Points One On Each Side. Constructed of Welded Steel Plates. Manufacture: SCIMEX PRECISION ENGINEERING	03	5Ton
Applicable Reference Standard:	BS EN 13155		
* Is this the first examination after installation or assembly at a new site or location?	YES	NO	√
	Was the examination carried out?		
* If the answer to the above question is YES has the equipment been installed correctly?	YES	NO	√
	* Within an interval of 6 months?		
	YES	NO	√
	* Within an interval of 12 months?		
	YES	NO	√
	* By an examination scheme?		
	YES	NO	√
	* After the occurrence of exceptional circumstances?		
	YES	NO	√
Identification of Any Part Found to Have a Defect Which Is or Could Become a Danger to Persons and A Description of the Defect: None			
Is The Above a Defect Which Is of Immediate Danger to Persons		YES	NO
Is The Above a Defect Which Is Not Yet but Could Become a Danger to Persons:		NO	YES
(If YES State The Date By When)		√	By:
Particulars Of Any Repair, Renewal, Or Alteration Required To Remedy The Defect Identified Above: None			
** Visual and Dimension Check was Carried Out.			
Is This Equipment Safe To Operate?	Yes Accept	√	NO Reject

INSPECTOR	SIGNATURE:	SUPERVISOR:	SIGNATURE:
Mohammed Abdullah		Ashraf Elsaad	

THIS IS TO CERTIFY THAT; a competent person has examined the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection and considered Safe for Lifting.

