


MPI & Wall Thickness Inspection Certificate

Client:	SLB BASRA	Report No:	QC-SLB-25206-35
Work Location:	WIRE LINE WORK SHOP	Date Of Inspection:	8/Aug/2025
Reference:	Customer spec ASTM E797+E709	Next Inspection Date:	7/Feb/2026

Specification:	☐ API ☐ DS1 ☒ Customer spec ☐ Other		
Inspection method:	MPI ☐ Wet ☐ Dry ☐ Dye Penetrant ☐ VTI ☒ Ultrasonic wall thickness spot test ☐ Others		
Equipment used:	☐ UVB light ☐ AC yoke ☐ DC coil ☒ Ultrasonic T.G. ☐ Other		

Material Inspected:	TOOL TRAP 4"	OD:	5.26 Inch	ID:	4 Inch
---------------------	--------------	-----	-----------	-----	--------



Serial No.	Ultrasonic Thickness Measurements				Minimum Thickness
ZE050	0.602 in	0.671 in	0.675 in	0.580 in	0.483 in

Inspection Evaluation:	U.T	During All The Reading Are Within The Tolerance And Accepted Min Thickness According to Schlumberger Reference.
------------------------	-----	---

Inspection Equipment Details:	U.T Wall Thickness	Serial No	14526	Cal Date	23.Aug.2025
-------------------------------	--------------------	-----------	-------	----------	-------------

Min = Minimal W. T	TE=Thread Elongation	CO= Corrosion	W = Washout	M = Flat spot / Mash	SD= shoulder Damage
--------------------	----------------------	---------------	-------------	----------------------	---------------------

SUPERVISOR	M-TAREK	Inspection Engineer:	SHEHAB MAGDY
------------	---------	----------------------	--------------

