

		Online Traceability		AL TAKAMUL COMPANY FOR ENGINEERING SERVICES QUALITY CONTROL - IRAQ	
Visual Through Examination & Magnetic Particles Examination Certificate					
Client	SLB BASRA		Location		COIL TUBE WORKSHOP
Date of Examination:	5/Sep/2025		Certificate No:		QC-SLB-25230-04B
Date of Next Through Examination:	4/Mar/2026		Job Order Number:		QC-SLB-25230
Description of the Examined Equipment			Serial Number		Result
CT REEL			TRS32511Y1623		Pass
Pad Eya DIMENSION	PIN HOLE	THICKNESS	LENGTH PASS	HIGHT	SWL
	17mm	20mm	62mm	43mm	2 Ton
  					
INSPECTION RESULT :					
VISUAL THOROUGH EXAMINATION	Unit inspected and found free from deforms, cracks, corrosion & mechanical damage				
MAGNETIC PARTICLE INSPECTION	Welds & forgn areas inspected and found free from cracks and other defects				
FINAL RESULTS	Unit found satisfactory and free of defects at the time of inspection				
NDT Equipment Details					
Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	22-Feb-26
White Contrast	WCP-2	Batch No:	008A009	Due Date:	Apr-26
Black Ink	7HF	Batch No:	008A109	Due Date:	Jul-26
ASNT Level II Inspector Name:	Authenticating This Report:		Signature & Stamp:		Review Signature & Stamp:
Muhammed Abdullah	Ashraf Alsaad				
           QC-QA-MT-009 Rev.02 Date SEP-2024.					