


MPI & UT. Wall Thickness Gauging Inspection Certificate

Client:	SLB BASRA	Report No:	QC-SLB/25236-18
Work Location:	COIL TUBING WORK SHOP (CTU3 - Team4)	Date of Inspection:	13/Sep/2025
Reference:	ASTM E 797 & ASTM E 709	Next Inspection Date:	12/Mar/2026

Specification:	☐ API ☐ DS1 ☒ Customer spec ☐ Other
Inspection method :	☒ MPI ☐ Wet ☐ Dry ☐ Dye Penetrant ☐ VTI ☐ Dimensional check ☒ Ultrasonic wall thickness spot test ☐ Others
Equipment used :	☐ UVB light ☐ AC yoke ☐ DC coil ☒ Ultrasonic T.G. ☐ Other

Material Inspected:	RAISER 144-46465 8 FT / 4"
----------------------------	-----------------------------------



Serial No.	Ultrasonic Thickness Measurements				Minimum Thickness
	A		B		
144-46465	0.820 in	0.816 in	0.828 in	0.836 in	Accept by customer

Inspection Evaluation:	U.T	During The Time of Inspection, All The Readings Are Within The Tolerance and Accepted By SLB Requirements:
	MPI	The Above Mentioned Item Was Inspected by MPI and Found Free of Defects (No Cracks) Found At The Time of Inspection:

Inspection Equipment Details:	U.T Wall Thickness	Serial No	5202746	Cal Date	23/Aug-2025
--------------------------------------	--------------------	-----------	---------	----------	-------------

Min = Minimal W.T	TE=Thread Elongation	CO= Corrosion	W = Washout	M = Flat spot / Mash	SD= shoulder Damage
-------------------	----------------------	---------------	-------------	----------------------	---------------------

SUPERVISOR:	M.TAREK	Inspection Engineer:	M-Shahzad
--------------------	----------------	-----------------------------	------------------

