




Al Takamul Company for Engineering Services
Quality Control – Iraq

CERTIFICATE OF VISUAL AND THOROUGH EXAMINATION

This Certificate complies with the requirements of the Lifting Equipment Operations and Lifting Equipment Regulations

Client:	SLB – BASRA (Testing Department)	Certificate no:	QC-SLB/25270/02A
Location:	RU476	Job Order No:	QC-SLB/25270
Date of Examination:	21-Oct-2025	Next Inspection Due:	20-Apr-2026
Last Inspection		Last Proof Load Test Date	
8-Apr-2025		After any repair or modifications	

Serial Number:	QTY	Description	SWL
052115A10003	01	TRIPLEX PUMP FULLY WELDED STEEL CONSTRUCTION WITH FOUR TOP MOUNTED LIFTING POINTS Dim: 3.95 M (L) X 2.3 M (W) X 1.8M (H) TARE WEIGHT : 6000 KG MAX. GROSS WEIGHT : 1950 KG	4050 KG
Reference Standard:	BS EN 7072		
Pad Eyes Dimension:	Thickness:	Pin Hole:	Length:
	25 MM	27 MM	180 MM
Pad Eyes Sn:	AB1, AB2, AB3, AB4		



Is this the first examination after Installation or assembly at a new site or location?					Was the examination carried out? Within an interval of 6 months? With an interval of 12 months? In accordance with an examination scheme? After the occurrence of exceptional circumstances?				
	YES		NO	✓		YES	✓	NO	
If the answer to the above question is YES has the equipment been installed correctly?						YES		NO	✓
	YES	✓	NO			YES	✓	NO	
	N/A					YES		NO	✓
Identification of any part found to have a defect, which is or could not become a danger to persons, and a description of the defect. NONE									
Is the above a defect, which is of immediate danger to persons?						YES		NO	✓
Is the above a defect, which is not yet but could become a danger to persons?						YES by:			
Particulars of any repair, renewal, or alteration required to remedy the defect identified above:									
Particulars of any tests carried out as part of the examination: NONE ** The subject Items were inspected Visually and dimensionally where no signs of defects were observed at the time of inspection and found satisfactory ** MPI was carried out on the pad eyes Welding Areas and found satisfactory, Check MPI Certificate No :(.....) attached.									
IS THIS EQUIPMENT SAFE TO OPERATE?						YES	✓	NO	

LEE & ASNT Level II Inspector Name:	SIGNATURE:	Authenticating This Report:	SIGNATURE:
Khaled Mahmoud		Mohammed Abdullah	

THIS IS TO CERTIFY THAT: a competent person did attend the above-mentioned owner's work location on the date shown above and the equipment described in this report was tested & inspected as per the requirements of Lifting Operations Lifting Equipment Regulation "LOLER". The result was found Satisfactory at the time of Inspection. And considered Safe for Lifting.

