

Visual Through Examination & Magnetic Particles Examination Report

Client	SLB BASRA	Location	WIRE LINE WORK SHOP
Date of Examination:	18/Oct/2025	Certificate No:	QC-SLB-25268-13
Date of Next Through Examination:	17/Apr/2026	Job Order Number:	QC-SLB-25268
Description of the Examined Equipment		Serial Number	Result
X-OVER 3" OTIS to ELMAR		WO-0000026-1	Pass


INSPECTION RESULT :

VISUAL THOROUGH EXAMINATION	Unit inspected and found free from deforms, cracks, corrosion & mechanical damage
MAGNETIC PARTICLE INSPECTION	Forgn areas inspected and found free from cracks and other defects
FINAL RESULTS	Unit found satisfactory and free of defects at the time of inspection

NDT Equipment Details

Standard	ASTM E709	Viewing Condition:	Colored Media	Method:	WET
AC/DC YOKE	Permanent	Serial No:	201504048	Due Date:	22-Feb-26
White Contrast	WCP-2	Batch No:	250203	Due Date:	Feb-28
Black Ink	7HF	Batch No:	230604	Due Date:	Jun-26

ASNT Level II Inspector Name:	Authenticating This Report:	Signature & Stamp:	Review Signature & Stamp:
MOHAMMAD ABDULLAH	M-Tarek		

